SIX MONTHLY ENVIRONMENTAL CLEARANCE COMPLIANCE REPORT

JUNE 2024

EC OBTAINED VIDE LETTER NO. SEIAA-TN/F.6957/EC/8(B)/683/2019 DATED:11.12.2019

LOCATION:

TAMIL NADU POLYMER INDUSTRIES PARK LIMITED (TPIPL) S.NO. 143 (P), 187 (P), 2053B(P) VOYALUR & PUZHUDIVAKKAM TEHSIL: PONNERI, THIRUVALLUR, TAMIL NADU.

SUBMITTED BY: TAMIL NADU POLYMER INDUSTRIES PARK LIMITED (TPIPL) NO: 19_A, RUKUMANI LAKSHMIPATHY ROAD, EGMORE CHENNAI - 600 008, TAMILNADU.

TABLE OF CONTENTS

1.0	DESCRIPTION	5
	I.I ROAD	5
	1.2 RAIL	5
	1.3 PORT	5
	I.4 AIRPORT	5
2.0	LOCATION MAP	6
3.0	SITE PHOTOGRAPHS	7
4.0	SIX MONTHLY ENVIRONMENTAL CLEARANCE COMPLIANCE STATEMENT	8
4. Pl	. I PART - A: Common conditions applicable for Pre-construction, Construction and Operational hases:8	
4.	.2 Specific Conditions - Pre construction phase	15
4.	.3 Specific Conditions - Construction Phase	18
5.0	ENVIRONMENTAL MONITORING DETAILS	25
5.	. I Ambient air quality monitoring	25
	5.1.1 Ambient Air Quality Monitoring Stations	25
5.	.2 Ambient Air Quality Monitoring Methodology	25
5.	.3 Ambient Noise level monitoring	27
	5.3.1 Ambient Noise Monitoring Locations	27
5.	.4 Methodology of Noise Monitoring	29
	5.4.1 Noise Test Parameters:	29
5.	.5 Soil Analysis	29
	5.5.1 Soil Monitoring Locations	29
	5.5.2 Soil Parameters:	30
5.	.6 Ground water quality monitoring	30
	5.6.1 Ground water parameters:	32
5.	.7 Surface water quality monitoring	32
	5.7.1 Surface Water Parameters	33
6.0	CONCLUSION	33

LIST OF TABLES

Table 4.1 Common conditions applicable for Pre-construction, Construction and Operational Phases	8
Table 4.2 Specific Conditions - Pre construction phase	. 15
Table 4.3 Specific Conditions - Construction Phase	. 18
Table 5.1 Details of Ambient Air Quality Monitoring Stations	. 25
Table 5.2 Details of Ambient Noise Monitoring Stations	. 27
Table 5.3 Details of Soil Sample Collection	. 29
Table 5.4 Details of Ground Water Sample Collection	. 30
Table 5.5 Details of Surface Water Sample Collection	. 32

LIST OF FIGURES

Figure 2.1 Index Map of Tamil Nadu Polymer Industries Park Limited	6
Figure 3.1 Tamil Nadu Polymers Overview Photographs	7
Figure 5. I Ambient Air Monitoring Photos	27
Figure 5. 2 Noise level Monitoring Photos	28
Figure 5. 3 Soil Sampling Photos	30
Figure 5. 4 Ground Water Sampling Photos	31
Figure 5. 5 Surface Water Sampling Photos	33

LIST OF ANNEXURES

S. No.	List of Contents
Annexure I	Copy of Environmental Clearance
Annexure 2	Consent to Establishment obtained from TNPCB
Annexure 3 Screenshot of Environmental Clearance Copy, Six Monthly Compliance Re and Environmental Statement Uploaded in TPIPL Website	
Annexure 4	Environmental Monitoring Report
Annexure 5	Land Use Classification Letter obtained from DTCP
Annexure 6	Newspaper Advertisement
Annexure 7	Newspaper Advertisement submission acknowledgement at MoEF&CC and SEIAA
Annexure 8	EC submission to local bodies

PROJECT DETAILS

Name of the Proponent M/s. Tamil Nadu Polymer Industries Park Ltd.		
Project LocationVoyalur & Puzhuthivakkam Villages, Ponneri Taluk, Thi District, Tamil Nadu.		
EC No.	SEIAA-TN/F.6957/EC/8(b)/683/2019 dated 11.12.2019 (Enclosed as Annexure I)	
Total Built-up Area	239.82 Acres	

I.0 DESCRIPTION

Tamil Nadu is one of the most industrialised States in the Country and also a favourable destination for investors. Considering the scope for polymer and allied industries, Government of Tamil Nadu took initiative to promote "Polymer Industries Park" exclusively for housing polymer and allied industries by dovetailing the grant available under centrally sponsored "Scheme for setting up of Polymer Parks" of Department of Chemicals and Petrochemicals (DC&PC), Government of India.

Tamil Nadu Industrial Development Corporation Limited (TIDCO) & State Industries Promotion Corporation of Tamil Nadu Limited (SIPCOT) Jointly formed a Special Purpose Vehicle (SPV) in the name of "Tamil Nadu Polymer Industries Park Limited (TPIPL)" for setting up of the park.

The proposed Park is situated at Voyalur and Puzhudivakkam Villages, in Ponneri Taluk, Tiruvallur District, Tamil Nadu and is approximately 30 km north of Chennai, the State Capital.

The location has a good connectivity in terms of road, rail, port and the same is given below:

I.I ROAD

The nearest Highway and the main link to the proposed site is State Highway 56 (TPP road) which connects Tiruvottiyur, Ponneri, Panchetty. And the NH - 16 is located about 22 kms from the proposed project site.

I.2 RAIL

The Athipattu railway station is the nearest railway station which is located 3.30 km from the proposed project site, connecting Ennore port to Athipattu.

I.3 PORT

There are 3 ports located near the proposed project site namely Ennore Port at 5 kms, Kattupalli Port at 6 kms, Chennai Port at 26 kms.

I.4 AIRPORT

Chennai International Airport is located at a distance of 45 km from the proposed project site.

2.0 LOCATION MAP




Figure 2.1 Index Map of Tamil Nadu Polymer Industries Park Limited

3.0 SITE PHOTOGRAPHS



Figure 3.1 Tamil Nadu Polymers Industries Park Overview Photographs

4.0 SIX MONTHLY ENVIRONMENTAL CLEARANCE COMPLIANCE STATEMENT

4.1 PART - A: Common conditions applicable for Pre-construction, Construction and

Operational Phases:

Table 4.1 Common conditions applicable for Pre-construction, Construction and Operational Phases

S.NO	CONDITIONS	STATUS
Ι.	Any appeal against this environmental clearance shall lie with the Hon'ble National Green Tribunal, if preferred, within a period of 30 days as prescribed under section 16 of the National Green Tribunal Act, 2010.	Yes. An appeal was filed by Thiru. K. Saravanan, S/o. Kasinathan, Chennai– 90 before the Hon'ble National Green Tribunal, Southern Zone, Chennai (NGT) challenging the Environment Clearance (EC) issued by State Level Impact Assessment Authority – Tamil Nadu (SEIAA) for establishment of Tamil Nadu Polymer Industries Park Limited. The Hon'ble NGT has disposed the Appeal No. 11/2020 with certain directions vide its order dated 04.05.2022.
		TPIPL has filed a Civil Appeal (CA 4709/2022) before the Hon'ble Supreme Court praying to quash the judgment issued by the Hon'ble NGT. The Appeal is pending as on date.
2	The construction of STP, Solid Waste Management facility, E-waste management facility, DG sets, etc., should be made in the earmarked area only. In any case, the location of these utilities should not be changed later on.	All the member units will be advised to comply with.
3	The Environmental safeguards contained in the application of the proponent/mentioned during the presentation before the State Level Environment Impact Assessment Authority / State Level Expert Appraisal Committee should be implemented in the letter and spirit.	Condition noted.
4	All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives,	-

	fire and Rescue Services Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wild Life (Protection) Act, 1972, State / Central Ground	, , ,
	Water Authority, Coastal Regulatory Zone Authority,	
	other statutory and other authorities as applicable to	
	the project shall be obtained by project proponent	
	from the concerned competent authorities	
5	The SEIAA reserves the right to add additional	Condition Noted.
	safeguard measures subsequently, if non-compliance of	
	any of the EC conditions is found and to take action,	
	including revoking of this Environmental Clearance as	
	the case may be.	
6.	A proper record showing compliance of all the conditions of Environmental Clearance shall be	Condition is being complied.
	maintained and made available at all the times.	
7.	The environmental statement for each financial year	Condition complied. Screenshot of
/.	ending 31st March in Form-V as is mandated to be	·
	submitted by the project proponent to the concerned	2023-2024 is uploaded on TPIPL
	State Pollution Control Board as prescribed under the	-
	Environment (Protection) Rules, 1986, as amended	Annexure - 3.
	subsequently, shall also be put on the website of the	
	company. The status of compliance of environmental	
	clearance conditions and shall also be sent to the	
	Regional Office of the Ministry of Environment and	
	Forests, Chennai by e-mail.	
8.	The Regional Office of the Ministry located at Chennai	Condition Noted.
	shall monitor compliance of the stipulated conditions.	
	The project authorities should extend full cooperation	
	to the officer (s) of the Regional Office by furnishing the	
	requisite data/ information/ monitoring reports.	
9.	"Consent for Establishment" shall be obtained from the	Consent to Establishment has been
	Tamil Nadu Pollution Control Board and a copy shall be	granted and copy of the same is
	submitted to the SEIAA, Tamil Nadu.	enclosed as Annexure - 2 .
10.	In the case of any change(s) in the scope of the project,	Condition Noted. There is no change
	a fresh appraisal by the SEAC/SEIAA shall be obtained	in scope of the project.
<u> </u>	before implementation.	
11.	The conditions will be enforced inter-alia, under the	Condition Noted.
	provisions of the Water (Prevention & Control of Pollution) Act, 1974, the Air (Prevention & Control of	
	Pollution) Act, 1981, the Environment (Protection) Act,	
	1986, the Public Liability Insurance Act, 1991, along	
	with their amendments ,draft Minor Mineral	
	Conservation & Development Rules , 2010 framed	
	under MMDR Act 1957, National Commission for	
	protection of Child Right Rules ,2006 and rules made there under and also any other orders passed by the	
	I mere under and also any other orders passed by the	

	Hon'ble Supreme Court of India/Hon'ble High Court of Madras and any other Courts of Law, including the Hon'ble National Green tribunal relating to the subject matter.	
12.	The Environmental Clearance shall not be cited for relaxing the other applicable rules to this project.	Condition Noted.
13.	Failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of the Environment (protection) Act, 1986.	Condition Noted.
14.	The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, Chennai, the respective Zonal Office of CPCB, Bengaluru and the TNPCB. The criteria pollutant levels namely; PMI0, PM2.5, SO2, NOx (ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored.	
15.	The SEIAA, TN may cancel the environmental clearance granted to this project under the provisions of EIA Notification, 2006, if, at any stage of the validity of this environmental clearance, if it is found or if it comes to the knowledge of this SEIAA, TN that the deliberately concealed and/or submitted false or misleading information or inadequate data for obtaining the environmental clearance.	Condition Noted.
16.	The Environmental Clearance does not imply that the other statutory / administrative clearances shall be granted to the project by the concerned authorities. Such authorities would be considering the project on merits and be taking decisions independently of the Environmental Clearance.	Condition Noted.
17.	The SEIAA, TN may alter/modify the above conditions or stipulate any further condition in the interest of environment protection, even during the subsequent period.	Condition Noted.
18.	The Environmental Clearance does not absolve the applicant/proponent of his obligation/requirement to obtain, other statutory and administrative clearances from other statutory and administrative authorities.	Condition Noted.
19.	Where the trees need to be cut, compensation plantation in the ratio of $1:10$ (i.e. planting of 10 trees for every one tree that is cut) should be done with the	Condition Noted.

	obligation to continue maintenance.	
20.	A separate environmental management cell with suitable qualified personnel should be set-up under the control of a Senior Executive who will report directly to the Head of the Organization and the shortfall shall be strictly reviewed and addressed.	Condition complied. Separate Environmental Management Cell have been set-up for TPIPL.
21.	The EMP cost of Rs. 1.09 crores shall be deposited in a Nationalized bank by opening separate account and the head wise expenses statement shall be submitted to TNPCB with a copy to SEIAA annually.	Condition will be complied.
22.	The project activity should not cause any disturbance & deterioration of the local bio diversity.	Condition noted.
23.	The project activity should not impact the water bodies. A detailed inventory of the water bodies and forest should be evaluated and fact reported to the Forest Department & PWD for monitoring.	Condition complied. Surface water quality monitoring report is enclosed as Annexure – 4 .
24.	All the assessed flora & fauna should be conserved and protected.	Condition Noted.
25.	The proponent should strictly comply with, Tamil Nadu Government Order (Ms) No. 84 Environmental and forest (EC 2) Department dated 25.06.2018 regarding ban on one time use and throwaway plastics irrespective of thickness with effect from 01.01.2019 under Environment (Protection) Act, 1986.	Condition will be complied. All the member units will be instructed to comply with.
26.	As per MoEF& CC, Gol, Office Memorandum dated 30.03.2015, prior clearance from Forestry & Wildlife angle including clearance from obtaining committee of the National Board for Wildlife as applicable shall be obtained before starting the quarrying operation, if the project site is located within 10KM from National Park and Sanctuaries.	Not applicable.
27.	Traffic congestion near the entry and exit points from the roads adjoining the proposed project site must be avoided.	Condition will be complied.
28.	The safety measures proposed in the report should be strictly followed.	Condition will be complied. All the member units will be instructed to comply with.
29.	The Developer shall ensure that no allotment letter / sale deed in any form shall be made to house category A or category B industry as prescribed in the schedule of EIA notification 2006. However, in case any category A or category B type of industry as prescribed in the schedule of EIA notification 2006 is proposed then the	Condition will be complied.

		1
	individual unit shall apply and seek Environmental Clearance under the EIA notification 2006.	
30.	The project proponent must submit the permissible land use classification certificate obtained from competent authority for the proposed project before obtain the CTE from TNPCB.	Land use classification letter obtained from District Town Planning Office is given in Annexure –5 .
31.	The proponent shall obtain the necessary permission/ NOC of water supply from the TWAD Board.	Not applicable. Water requirement will be met through CPCL Desalination Plant.
32.	The Developer shall mandate the member industries of the Industrial Park to allot 33% of the plot area for green belt development and to install RWH structures.	Condition will be complied. All the member units will be instructed to comply with.
33.	The Developer has to ensure that all the member industries within the Industrial Park shall make their own arrangements to achieve zero discharge of the trade effluents, solid waste & E waste management, gaseous emission and noise control measures to achieve the standards prescribed by the TNPCB.	Condition will be complied. All the member units will be mandated to provide individual ETP with Zero Liquid Discharge system and to handle the domestic wastewater as per the prescribed standards.
34.	The project proponent shall ensure that the individual member units will not be allowed to carry out manufacturing of products stipulated in G.O. (Ms) No. 84 dated 25/06/2018 on banning of one time use on and throw away plastics.	Condition will be complied. All the member units will be instructed to comply with.
35.	The project proponent must submit the permissible land use classification certificate obtained from competent authority for the proposed project before obtain the CTE from TNPCB.	Land use classification letter obtained from District Town Planning Office is given in Annexure – 5.
36.	The CER fund shall be utilized as per the office memorandum of MoEF & CC dated 01.05.2018 before obtaining CTO from TNPCB.	Condition will be complied.
37.	The allotted industrial units shall obtain consent from the TNPCB separately for their establishment & operation in this industrial estate.	All the member units will be instructed to obtain all necessary statutory clearances and approvals.
38.	The project proponent shall ensure that 33% of the total area of the project site should be covered with green belt.	Condition will be complied. All the member units will be instructed to comply with.
39.	The proponent shall provide Rain Water Harvesting pits so as to recharge the ground water table.	Condition will be complied. All the member units will be instructed to comply with.
40.	Discharge of treated sewage shall conform to the norms & standards prescribed by the Tamil Nadu Pollution Control Board.	All the member units will be instructed to comply with.

41.	It is the sole responsibility of the proponent that the	Condition will be complied. All the
	treated sewage disposed for greenbelt development	member units will be instructed to
	/avenue plantation should not pollute the soil/ ground	comply with.
	water/ adjacent canals/ lakes/ ponds, etc.	
42.	The Developer has to ensure that all the member	Condition is complied. All the
	industries within the Industrial Park shall make their	member units will be mandated to
	own arrangements to achieve zero discharge of the	provide individual ETP with Zero
	trade Effluents.	Liquid Discharge system and to handle
		the domestic wastewater as per the
		prescribed standards.
43.	The project proponent shall ensure that all the member	Condition will be complied. All the
	units should treat and dispose solid waste & E-waste as	member units will be instructed to
	per the Solid Waste Management Rule 2016 as	comply with.
	amended and E-Waste Management Rules, 2016.	
44.	There shall be no discharge of effluent outside the	All the member units will be
	Industrial Park at any time.	instructed to comply with. All the
		member units will be mandated to
		provide individual ETP with Zero
		Liquid Discharge system.
45.	The Developer shall mandate the member units of the	Condition will be complied. Individual
	Industrial Park to install adequate APC measures /	industries will be advised to adopt Air
	Acoustic to achieve air emissions standards within	Pollution Control measures to achieve
	permissible limits prescribed by the CPCB.	air emissions standards within
		permissible limits prescribed by the
		statutory authority.
L	1	. ,

46.	The Proj	ect proponent Shall e	mbark the following Co-	Condition will be complied.
10.	,		s per CRZ map issued by	Condition will be complied.
		• •		
	IRS, Anna	Oniversity and shall	provide with pillar stone.	
	LABLE	LATTITUDE	LONGITUDE	
	Α.	13°17'53.829"N	80°18'57.149"E	
	В.	13°17'51.613"N	80°19'6.267"E	
	С.	13°17'29.520"N	80°19'17.462"E	
	D.	13°17'25.876"N	80°19'17.624"E	
	E .	13°17'0.406"N	80°19'11.241"E	
	F .	13°16'45.849"N	80°19'2.924"E	
	G.	3° 6' .552"N	80°18'54.004"E	
	Н.	3° 6' 0.676"N	80°18'48.620"E	
	Ι.	13°16'15.943"N	80°18'48.161"E	
	J.	13°16'16.212"N	80°18'46.548"E	
	K.	13°16'39.554"N	80°18'52.076"E	
	L.	13°16'44.580"N	80°18'50.337"E	
	M.	13°16'56.035"N	80°18'44.163"E	
	N.	13°17'3.801"N	80°18'42.680"E	
	O.	13°17'5.139"N	80°18'43.162"E	
	Ρ.	13°17'2.214"N	80°18'53.224"E	
	Q.	13°16'59.337"N	80°18'57.518"E	
	R.	13°16'59.532"N	80°19'3.514"E	
	S.	3° 7' 8. 8"N	80°19'8.899"E	
	Т.	13°17'26.234"N	80°19'9.191"E	
	U.	13°17'29.254"N	80°19'8.933"E	
	V.	13°17'30.657"N	80°19'6.172"E	
	W.	13°17'33.153"N	80°19'8.035"E	
7.	The Env	ironmental Clearand	ce issued only for the	Condition Noted.
• • •			r the project site fall non	
		•	No.AU/IRS/CU/229-2019	
		•	IRS, Anna University.	

4.2 Specific Conditions - Pre construction phase

Table 4.2 Specific Conditions - Pre construction phase

S.NO	CONDITIONS	STATUS OF COMPLIANCE		
١.	The project authorities should advertise with basic	Condition complied. Newspaper		
	details at least in two local newspapers widely	17		
	circulated, one of which shall be in the vernacular			
	language of the locality concerned, within 7 days of			
	the issue of clearance. The press releases also	The copy of the press release has been		
	mention that copy of the clearance letter is	forwarded to the Regional Office of the		
	available with the state pollution Control Board	Ministry of Environment and Forests		
	and also at website of SEIAA, TN. The copy of the	located at Chennai and SEIAA - TN.		
	press release should be forwarded to the Regional	Acknowledgement copy of the same is		
	Office of the Ministry of Environment and Forests located at Chennai and SEIAA- TN.	enclosed as Annexure - 7 .		
2.	In the case of any change(s) in the scope of the	Condition noted. There is no change in		
2.	project, a fresh appraisal by the SEAC/SEIAA shall	scope of the project.		
	be obtained before implementation.			
3.	A copy of the clearance letter shall be sent by the	Condition complied. Acknowledgement		
	proponent to the Local Body. The clearance letter	copy of the EC letter sent to local body is		
	shall also be put on the website of the Proponent.	attached as Annexure - 8 .		
4.	The approval of the competent authority shall be	Condition will be complied. Individual		
	obtained for structural safety of the buildings	member units will be instructed to obtain		
	during earthquake adequacy of firefighting	all necessary statutory clearances and		
	equipment's, etc as per National Building Code	approvals.		
	including protection measures from lightning etc			
_	before commencement of the work.			
5.	All required sanitary and hygienic measures for the	Condition is complied. All the member		
	workers should be in place before starting	units will be instructed to comply with.		
	construction activities and they have to be			
6.	maintained throughout the construction phase. Design of building should be in conformity with the	All the member units will be instructed to		
0.	Seismic Zone Classifications.	comply with.		
		. ,		
7.	The Construction of the structures should be	All the member units will be instructed to		
	undertaken as per the plans approved by the	comply with.		
0	concerned local authorities/local administration.			
8.	No construction activity of any kind shall be taken up in the OSR area.	Condition will be complied.		
9	Consent of the local body concerned should be	Condition will be complied.		
	obtained for using the treated sewage in the OSR			
	area for gardening purpose. The quality of treated			
	sewage shall satisfy the bathing quality prescribed			

	by the CPCB.		
10.	The height and coverage of the constructions shall be in accordance with the existing FSI/FAR norms as per Coastal Regulation Zone Notification, 2011.	All the member units will be instructed to comply with.	
11.	The Project Proponent shall provide car parking exclusively for the visiting guest in the proposed residential apartments as per CMDA norms.	All the member units will be instructed to comply with.	
12.	The project proponent shall ensure the level of basement shall be above maximum flood level.	Condition will be complied. All the member units will be instructed to comply with.	
13.	 The proponent shall prepare completion plans showing Separate pipelines marked with different colours with the following details Location of STP, compost system, underground sewer line Pipe Line conveying the treated effluent for green belt development Pipe Line conveying the treated effluent for toilet flushing Water supply pipeline Gas supply pipe line, if proposed Telephone cable Power cable Strom water drains, and Rain water harvesting system, etc., and it 	Condition will be complied. All the member units will be instructed to comply with.	
14.	 shall be made available to the owners. A First Aid Room shall be provided in the project site during the entire construction and operation 	Condition is complied. All the member units will be instructed to comply with.	
15.	phases of the project.The present land use surrounding the project site shall not be disturbed at any point of time.	Condition will be complied.	
16.	The green belt area shall be planted with indigenous native trees.	Greenbelt will be developed with indigenous native species suitable to the soil.	
17.	Natural vegetation listed particularly the trees shall not be removed during the construction/operation phase. In case any trees are likely to be disturbed, shall be replanted.	Condition noted.	

18.	During the construction and operation phase, there should be no disturbance to the aquatic eco- system within and outside the area.	Condition will be complied.
19.	The Provisions of Forest conservation Act 1980, Wild Life Protection Act 1972 & Bio diversity Act 2002 should not be violated.	Condition noted.
20.	There should be Firefighting plan and all required safety plan.	Condition will be complied. All the member units will be instructed to comply with.
21.	Regular fire drills should be held to create awareness among owners/ residents.	All the member units will be instructed to comply with.

4.3 Specific Conditions - Construction Phase

Table 4.3 Specific Conditions - Construction Phase

S.NO	CONDITIONS	STATUS OF COMPLIANCE		
١.	Construction Schedule:			
	i) The Project proponent shall have to furnish the	Condition noted.		
	probable date of commissioning of the project			
	supported with necessary bar charts to SEIAA-TN.			
2.	Labour Welfare:			
	i) All the labourers to be engaged for construction	Condition will be complied. All the		
	should be screened for health and adequately	member units will be instructed to		
	treated before and during their employment on the	comply with.		
	work at the site.			
	ii) Personnel working in dusty areas should wear	Condition will be complied. All the		
	protective respiratory devices and they should also	member units will be instructed to		
	be provided with adequate training and information	comply with.		
	on safety and health aspects. Occupational health			
	Surveillance program of the workers should be			
	undertaken periodically to observe any			
	contradictions due to exposure to dust and take			
	corrective measures, if needed.			
	iii) Periodical medical examination of the workers	Condition will be complied. All the		
	engaged in the project shall be carried out and	member units will be instructed to		
	maintained. For the purpose, schedule of health	comply with.		
	examination of the workers should be drawn and			
	followed accordingly. The workers shall be			
	provided with personnel protective measures such			
	as masks, gloves, boots, etc.			
3.	Water Supply:			
	i) The entire water requirement during	Condition will be complied.		
	construction phase may be met from ground water			
	source from the source with approval of the PWD			
	Department of water resources/ may be out			
	sourced.			
	ii) Provision shall be made for the housing labour	Condition will be complied. All the		
	within the site with all necessary infrastructures and	member units will be instructed to		
	facilities such as fuel for cooking, mobile toilets,	comply with.		
	mobile STP, safe drinking water, medical health			
	care, creche etc. The housing may be in the form of			
	temporary structures to be removed after the			
	completion of the project.			

	iii) Adequate drinking water and sanitary facilities should be provided for construction workers at the site. The treatment and disposal of waste water shall be through dispersion trench after treatment through septic tank. The MSW generated shall be disposed through Local Body and the identified dumpsite only.	Condition will be complied. All the member units will be instructed to comply with.
	iv) Water demand during construction should be reduced by use of premixed concrete, curing agents and other best practices prevalent.	Condition will be complied. All the member units will be instructed to comply with.
	v) Fixtures for showers, toilet flushing and drinking water should be of low flow type by adopting the use of aerators / pressure reducing devises / sensor-based control.	Condition will be complied. All the member units will be instructed to comply with.
4.	Solid Waste Management:	<u> </u>
	 i) In the solid waste management plan, the STP sludge management plan for direct use as manure, gardens is not acceptable; it must be co-composted with biodegradables. 	All the member units will be instructed to comply with.
	ii) House hold hazardous wastes such as batteries, small electronics, CFL bulbs expired medicines and used cleaning solvent bottles should be segregated at source, in a month from residences and disposed as per the SWM rules 2016.	All the member units will be instructed to comply with.
	iii) Domestic solid wastes to be regularly collected in bins or waste handling receptacles and solid waste management rules 2016.	Condition will be complied. All the member units will be instructed to comply with.
	iv) No waste of any type disposed of in any watercourse including drains, canals and the surrounding environment.	Condition will be complied. All the member units will be instructed to comply with.
	 v) E-waste shall be disposed through Authorized vendor as per E-waste (Management and Handling) Rules, 2016 and subsequent amendment. 	Condition will be complied. All the member units will be instructed to comply with.
5.	Top Soil Management:	
	i) All the top soil excavated during construction activities should be stored for use in horticulture/ landscape development within the project site.	Condition will be complied. All the member units will be instructed to comply with.
6.	Construction Debris disposal:	
	i) Disposal of construction debris during construction phase should not create any adverse effect on the neighbouring communities and be	Condition will be complied. All the member units will be instructed to comply with.

r		
	disposed of only in approved sites, with the	
	approval of Competent Authority with necessary	
	precautions for general safety and health aspects of	
	the people, The construction and demolition waste	
	shall be managed as per Construction & Demolition	
	Waste Management rules, 2016.	
	ii) Construction spoils, including bituminous	Condition will be complied. All the
	materials and other hazardous materials must not	member units will be instructed to
	be allowed to contaminate watercourses. The	comply with.
	dump sites for such materials must be secured so	
	that they should not leach into the adjacent	
	land/lake/ stream etc.	
7		
7.	Diesel Generator sets:	A 1 1 1 1 1 1 1
	i) Low Sulphur Diesel shall be used for operating	Condition will be complied.
	diesel generator sets to be used during construction	
	phase. The air and noise emission shall conform to	
	the standards prescribed in the Rules under the	
	Environment (Protection) Act, 1986, and the Rules	
	framed thereon.	
	ii) The diesel required for stand by DG sets shall be	Condition Noted.
	stored in underground tanks fulfilling the safety	
	norms and if required, clearance from Chief	
1		
1	Controller of explosives shall be taken.	
	iii) The acoustic enclosures installed at all noise	All the member units will be instructed
	iii) The acoustic enclosures installed at all noise	
	iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air	All the member units will be instructed to comply with.
8.	iii) The acoustic enclosures installed at all noise	
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: 	to comply with.
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: i) Vehicles hired for bringing construction materials 	to comply with. Condition will be complied. All the
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should 	to comply with.
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, 	to comply with. Condition will be complied. All the member units will be instructed to
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should 	to comply with. Condition will be complied. All the member units will be instructed to
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. 	to comply with. Condition will be complied. All the member units will be instructed to comply with.
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as Annexure - 4. Condition will be complied. All the
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: i) Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. ii) Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly implemented. 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as Annexure - 4. Condition will be complied. All the member units will be instructed to
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly implemented. 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as Annexure - 4. Condition will be complied. All the
8.	 iii) The acoustic enclosures installed at all noise generating equipment's such as DG sets, air conditioning systems, cooling water tower etc. Air & Noise Pollution Control: Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours. Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly implemented. Traffic congestion near the entry and exit points from the roads adjoining the proposed project site 	to comply with. Condition will be complied. All the member units will be instructed to comply with. Condition is being complied. All the member units will be instructed to comply with. Ambient Air and Noise monitoring Reports are enclosed as Annexure - 4. Condition will be complied. All the member units will be instructed to

	shall be consulted and any cost-effective traffic	
	regulative facility shall be meet before	
	commissioning.	
	iv) The buildings should have adequate distance	Condition Noted. All the member units
	between them to allow free movement of fresh air	will be instructed to comply with.
	and passage of natural light, air and ventilation.	
9.	Building material:	
7.		Condition will be complied All the
	i) Fly-ash blocks should be used as building material	Condition will be complied. All the member units will be instructed to
	in the construction as per the provision of Fly ash	comply with.
	Notification of September, 1999 and amended as	
	on 27th August, 2003 and Notification No. S.O.	
	2807 (E) dated: 03.11.2009.	
	ii) Ready-mix concrete used in building construction	Condition will be complied. All the
	and necessary cube tests should be conducted	member units will be instructed to
	ascertain their quality.	comply with.
	iii) Use of glass shall be reduced up to 40% to	All the member units will be instructed
	reduce the electricity consumption and load on air	to comply with.
	conditioning. If necessary, high quality double glass	
	with special reflecting coating shall be used in	
10	windows.	
10.	Storm Water Drainage:	
	i) Storm water management around the site and on	Condition noted. All the member units
	site shall be established by following the guidelines	will be instructed to comply with.
	laid down by the storm water manual.	-
	ii) Storm water management plan shall be obtained	Condition noted. All the member units
	by engaging the services of Anna University/IIT.	will be instructed to comply with.
.	Energy Conservation Measures:	
	i) Roof should meet prescriptive requirement as per	All the member units will be instructed
	Energy Conservation Building Code by using	to comply with.
	appropriate thermal insulation material, to fulfill	
	the requirement.	
	ii) Opaque wall should meet prescribed	All the member units will be instructed
	requirement as per Energy Conservation Building	to comply with.
	Code which is mandatory for all air-conditioned	
	spaces by use of appropriate thermal insulation	
	material to fulfil the requirement.	
	iii) All norms of Energy Conservation Building Code	Condition will be complied. All the
	(ECBC) and National Building Code, 2005 as	member units will be instructed to
	energy conservation have to be adopted Solar lights	comply with.
	shall be provided for illumination of common areas.	
	iv) Application of solar energy should be	Condition will be complied. All the
	incorporated for illumination of common areas,	member units will be instructed to
	lighting for gardens and street lighting. A hybrids	comply with.
1	system or fully solar system for a portion of the	

	apartments shall be provided.	
	v) A report on the energy conservation measures	All the member units will be instructed
	conforming to energy conservation norms	to comply with.
	prescribed by the Bureau of Energy Efficiency shall	
	be prepared incorporating details about building	
	materials & technology; R & U factors etc and	
	submitted to the SEIAA in three months' time.	
	vi) Energy conservation measures like installation of	Condition will be complied. All the
	CFLs/TFLs for lighting the areas outside the building	member units will be instructed to
	should be integral part of the project design and	comply with.
	should be in place before project commissioning.	
12.	Fire Safety:	
	i) Adequate fire protection equipment's and rescue	All the member units will be instructed
	arrangements should be made as per the	to comply with.
	prescribed standards.	
	ii) Proper and free approach road for fire-fighting	Condition will be complied. All the
	vehicles up to the buildings and for rescue in the	member units will be instructed to
	event of emergency shall be made.	comply with.
13.	Green Belt Development:	
	i) The Project Proponent shall plant tree species	Condition noted.
	with large potential for carbon capture in the	
	proposed green belt area based on the	
	recommendation of the Forest department well	
	before the project is completed.	
	ii) The purpose of Green belt around the project is	Condition will be complied. Greenbelt
	to capture the fugitive emissions and to attenuate	will be developed with indigenous native
	the noise generated, in addition to the	species suitable to the soil. All the
	improvement in the aesthetics. A wild range of	member units will be instructed to
	indigenous plants species should be planted in and	comply with.
	around the premise in consultation with the DFO,	
	Viluppuram District / State Agriculture University.	
	The plants species should have thick canopy cover,	
	perennial green nature, native origin and large leaf	
	areas. Medium size trees and small trees alternating	
	with shrubs shall be plan ted. If possible Miyawaki	
	method of planting i.e planting different types of	
	trees at very close escapement may be tried which	
	will give a good green cover. A total of 15% of the	
	plot area should be designated for green belt which	
	should be raised along the boundaries of the plot	
	and in between blocks in an organized manner.	
	iii) The proponent shall develop the green belt as	Condition will be complied
	per the plan furnished and area earmarked for the	
		Condition will be complied

	greenbelt shall not be alter at any point of time for	
	any other purpose.	
	iv) The proponent has to earmark the greenbelt	Condition noted.
	area with dimension and GPS coordinates for the	
	green belt area and the same shall be included in	
	the layout out plan to be submitted for DTCP	
	approval.	
4.	Sewage Treatment Plant:	
	i) The Sewage Treatment Plant (STP) installed	All the member units will be instructe
	should be certified by an independent expert/	to comply with.
	reputed academic institution for its adequacy and a	
	report in this regard should be submitted to the	
	SEIAA, TN before the project is commissioned for	
	operation, Explore the less power consuming	
	systems viz baffle reactor, etc., for the treatment of	
	sewage. ii) The Proponent shall install STP as furnished. Any	All the member units will be instructe
	alteration to satisfy the bathing quality shall be	
	informed to SEIAA-TN.	to comply with.
	Informed to SEIAA-TIN.	
	iii) The project proponent shall operate and	All the member units will be instructe
	maintain the Sewage treatment Plant effectively to	to comply with.
	meet out the standards prescribed by the CPCB.	
	iv) The project proponent shall continuously	All the member units will be instructe
	operate and maintain the Sewage treatment plant	to comply with.
	to achieve the standards prescribed by the CPCB.	
	v) The project proponent has to ensure the	All the member units will be instructe
	complete recycling of treated sewage after	to comply with.
	achieving the standards prescribed by the CPCB.	
	vi) The project proponent has to provide separate	All the member units will be instructe
	standby D.G set for the STP for the continuous	to comply with.
	operation of the STP in case of power failure.	
5.	Rain Water Harvesting:	
	i) The proponent/Owner of the Flats shall ensure	All the member units will be instructe
	that roof rain water collected from the covered	
		to comply with.
	roof of the buildings, etc shall be harvested so as to	
	ensure the maximum beneficiation of rain water	
	harvesting by constructing adequate sumps so that	
	100% of the harvested water shall be reused.	
	ii) Rain water harvesting for surface run-off, as per	All the member units will be instructe

	recharging the surface run off, pre-treatment with screens, settlers etc. must be done to remove suspended matter, oil and grease, etc.	
	iii) The project activity should not cause any disturbance & deterioration of the local bio diversity.	Condition noted.
16.	Building Safety:	
	Lightning arrester shall be properly designed and installed at top of the building and where ever is necessary.	

5.0 ENVIRONMENTAL MONITORING DETAILS

The environmental monitoring was carried out at site by M/s. Life Shell Labs India Private Limited for the period of October 2023 - March 2024.

5.1 Ambient air quality monitoring

5.1.1 Ambient Air Quality Monitoring Stations

During construction phase, particulate matter and gaseous emissions are likely to arise from the site movement of vehicles, operation of DG sets etc., the ambient air quality parameters such as suspended Particulate matter (PM_{10}), Respirable Particulate matter ($PM_{2.5}$), Sulphur dioxide, Oxides of Nitrogen (NOx), VOC, Hydro carbons and Carbon monoxide were monitored. The test report of ambient air quality for the period of October 2023 - March 2024 is enclosed as **Annexure - 4**.

S. No.	Location Code	Location Description	Location Coordinates
I	AAQ I	South Corner of the Project Site	3° 6' 5.2"N 80° 8'49.0"E
2	AAQ 2	North Corner of the Project Site (Up Wind)	3° 6' 5.3"N 80° 8'47.3"E
3	AAQ 3	Near Kattupalli Village (Up Wind)	3° 8'24.2"N 80° 9'44.7"E
4	AAQ 4	Near Kamarajar Port (Cross Wind)	3° 5'56.0"N 80° 9'33.3"E
5	AAQ 5	Near Athipattu Pudhu Nagar (Down Wind)	13°15'04.8"N 80°18'21.1"E

Table 5.1 Details of Ambient Air Quality Monitoring S	stations
---	----------

5.2 Ambient Air Quality Monitoring Methodology

The Monitoring was conducted in respect of the following parameters:

- PM₁₀
- PM_{2.5}
- **SO**₂
- NO₂
- CO
- NH₃
- O₃
- Pb
- Ni
- As
- C₆H₆
- BaP
- Ammonia Levels








Figure 5.1 Ambient Air Monitoring Photographs

5.3 Ambient Noise level monitoring

5.3.1 Ambient Noise Monitoring Locations

The main objective of noise monitoring in the study area is to assess the present ambient noise levels in project site. Ambient noise monitoring was conducted at three different locations within the boundary of the project area and two at nearby village as given in **Table 5.2**.

S. No.	Location Code	Location Description	Location Coordinates
I	Noise I	South corner of the project site	13°16'33.5"N 80°18'49.5"E
2	Noise 2	Near Kattupalli village	13°18'24.8"N 80°19'43.8"E
3	Noise 3	Near Athipattu Pudhu Nagar	13°15'04.8"N 80°18'21.8"E





Figure 5.2 Noise level Monitoring Photographs

5.4 Methodology of Noise Monitoring

The Noise levels were measured using integrated sound level meter. The integrating sound level meter is an integrating/ logging type with Octave filter attachment with frequency range of 31.5 to 16000 Hz. This instrument is capable of measuring the Sound Pressure Level (SPL), Equivalent Continuous Sound Level (Leq) and octave band frequency analysis.

5.4.1 Noise Test Parameters:

• Source noise in decibel

5.5 Soil Analysis

5.5.1 Soil Monitoring Locations

The objective of the soil monitoring is to identify and predict the impacts of activities on soil quality. A study assessment of the soil quality has been carried out.

The physio - chemical characteristics of soil were examined by obtaining soil samples from selected point and analysis of the same. Furthermore, three samples were collected from the project site for analysing the soil characteristics, which is listed in **Table 5.3**.

S. No.	Location Code	Location Description	Location Coordinates
I	Soil I	South Corner of the Project Site	13°16'14.7"N 80°18'49.0"E
2	Soil 2	Kattupalli Village	13°18'24.5"N 80°19'44.3"E
3	Soil 3	Athipattu Pudhu Nagar	3° 5'04.8"N 80° 8'2 . "E

The samples have been analysed as per the established scientific methods for physio- chemical parameters. The heavy metals have been analysed by using Atomic Absorption Spectro-photometer and Inductive Coupled Plasma Analyzer. The samples were collected and analysed is enclosed as **Annexure 4**.






Figure 5.3 Soil Sampling Photographs

5.5.2 Soil Parameters:

- Soil Texture
- pH at 25°C @ 10% solution
- Bulk Density
- Cation exchange capacity
- Water Holding Capacity
- Total organic Carbon
- Organic matter
- Nitrogen
- Phosphorus
- Potassium etc.,

5.6 Ground water quality monitoring

The ground water was tested at three locations for various water quality parameters for the period of October 2023 – March 2024. The results are within the stipulated norms when compared with baseline data. Ground water collected location given as **Table 5.4**.

S. No	Location Code	Location Description	Location Coordinates
Ι	Ground Water I	At Project Site	13°16'15.3"N 80°18'47.3"E
2	Ground Water 2	Kattupalli village	13°18'24.2"N 80°19'44.7"E
3	Ground Water 3	Athipattu Pudhu Nagar	13°14'55.2"N 80°18'40.1"E

Table 5.4 Details of Ground Water Sample Collection





Figure 5.4 Ground Water Sampling Photographs

5.6.1 Ground water parameters:

- pH (at 25°C)
- Total hardness as CaCO₃
- TDS
- SO₄
- NO₃
- Fe
- Zn
- Cr
- Cu
- Cd
- Pb
- Hg
- TSS
- Nickel
- Ba and other parameters as per NABL standards

5.7 Surface water quality monitoring

The surface water is collected and tested at three locations for various water quality parameters during October 2023 – March 2024. The results are within the stipulated norms when compared with Baseline data. Surface water collected locations given as **Table 5.5**.

Table 5.5 Details of Surface Water Sample Collection

S.No	Location Code	Location Description	Location Coordinates
Ι	Surface Water I	Kosasthalaiyar River	3° 4'54.7"N 80° 8'52.8"E
2	Surface Water 2	Buckingham River (Up Stream)	3° 6'33.5"N 80° 8'49.5"E
3	Surface Water 3	Buckingham River (Down Stream)	3° 7'28.0"N 80° 9'49.8"E





Figure 5.5 Surface Water Sampling Photographs

- 5.7.1 Surface Water Parameters
- pH (at 25°C)
- TDS
- Nitrate as NO₃
- TSS and other parameters as per NABL standards

6.0 CONCLUSION

The environmental monitoring was carried out during the period of October 2023 – March 2024. The results are found to be satisfactory as per the standards of MoEF &CC.

All the conditions stipulated in Environmental Clearance are being complied / will be complied.



STATE LEVEL ENVIRONMENT IMPACT ASSESSMENT AUTHORITY – TAMIL NADU

3rd Floor, Panagal Maaligai, No.1 Jeenis Road, Saidapet, Chennai-15. Phone No.044-24359973 Fax No. 044-24359975

ENVIRONMENTAL CLEARANCE (EC)

Letter No. SEIAA-TN/F. 6957/EC/ 8(b)/683/2019 dated: 11.12.2019.

To

Dr. JAYANTHI. M, I.F.S

MEMBER SECRETARY

The Managing Director

M/s. Tamil Nadu Polymer Industries Park Ltd.

19-A, Rukmani Lakshmipathy Road

Post Box No.7223

Egmore

Chennai-600 008

Sir,


Sub: SEIAA, TN - Environmental Clearance – Proposed establishment of Polymer Industries Park at Voyalur & Puzhidivakkam by M/s. Tamil Nadu Polymer Industries Park Ltd at S.F. No. 143 & 187 of Puzhidivakkam village, 2053B part of Voyalur Village, Ponneri Taluk, Tiruvallur District, Tamil Nadu -Issued – Regarding.

Ref: 1. Your application for Terms of Reference dated: 22.07.2019

- ToR Issued by SEIAA-TN Vide Lr. No. SEIAA/ TN/ F.No.6957/ SEAC/ ToR-654/ 2019 dated: 31.10.2019
- 3. Proponent EIA report submitted to SEIAA-TN on 20.11.2019
- 4. Minutes of the 139th SEAC Meeting held on 23.11.2019

5. Minutes of the 362 SET Meeting held on 27.11.2019





Page 1 of 26

6. Proponent revised EIA report submitted to SEIAA-TN on 09.12.2019

7. Minutes of the 363rd SEIAA Meeting held on 11.12.2019

This has reference to your application 3rd cited, the proposal is for obtaining Environmental Clearance to establish a construction project under Category B2 and Schedule S.No. 8(b) under the Environment Impact Assessment Notification, 2006, as amended.

The Competent Authority and Authorized signatory furnished detailed information in Form 1 and Form 1A and liquidate enclosures are as Annexures:

SL No	Description	Details	
1)	Name of the Project proponent and address	The Managing Director Tamilnadu Polymer Industries Park Limited, 19/A, Rukmani Lakshmipathy Road, Egmore, Chennai – 600 008	
2)	Proposed Activity	Proposed establishment of Polymer Industries Park at Voyalur & Puzhidivakkam Villages	
3)	Schedule No.	8(b)	
4)	Project Location		
	i)Survey No	143 & 187 of Puzhidivakkam village, 2053B part of Voyalur Village	
	ii)Revenue Village	Puzhidivakkam & Voyalur Village	
	iii)Taluk	Ponneri	
	iv)District	Tiruvallur	
5)	Area of the Land	239.82 acres	
6)	Built up Area		

Annexure 1




MEMBER SECRETARY SEIAA-TN

Letter No. SEIAA-TN/F. 6957/EC/ 8(b)/683/2019 dated: 11.12.2019 SEIAA-TN

	SI.No.	Descript	ion	Area (Acres)
	1 Plot area 2 OSR 3 Amenities		167.21	
			24.38	
				5.01
	4	Logistics (Truck Terminal)		6.00
	5	Solid Waste Management		9.00
	6	Road, Water supply, Storm w Lights	ater drain & Street	25.22
	7	Utility Corridor		3.00
		Total area		239.82
7)	The prope of roads,	cription of the project osal is an infrastructure develop water supply, storm water drain	oment project. It involv nage, street lights, gree	ves developmon
4	The prope of roads, y developm Industrial 2006 and • Po • En Pla Co	osal is an infrastructure develop water supply, storm water drain ent, and such other amenities. Park will house industries wh amendments thereof. The prop- lymer and Plastic Components, gineering Manufacturing / Pro- stic component manufacturing ating activities.	hage, street lights, gree ich do not fall under H osed industries include /Parts/Products duction, specifically, N with Metal Finishing	ves development in belt EIA Notification the following: Machines for and Surface
8)	The prope of roads, - developm Industrial 2006 and • Po • En Pla Co • An No	osal is an infrastructure develop water supply, storm water drain ent, and such other amenities. Park will house industries wh amendments thereof. The prop- lymer and Plastic Components gineering Manufacturing / Pro- stic component manufacturing ating activities. y other industries that are tification,2006	hage, street lights, gree ich do not fall under H osed industries include /Parts/Products duction, specifically, N with Metal Finishing	ves developmen n belt EIA Notification the following: Machines for and Surface





v

Letter No. SEIAA-TN/F. 6957/EC/ 8(b)/683/2019 dated: 11.12.2019

SEIAA-TN

9)	Green Belt				
	Sl.No.	Description		Area (Acres)	
	1.	In OSR	24.38		
	2.	By Member Industries (33 % of the total plot area allotted to Member Industries) i.e 33% of 167.21 Ha		56.30	
		Total		80.68	
		Percentage of Green Belt a Industrial Park i.e 239.82 h		33.09%	
10)	t	TILITIES-WATER			
	a) Total Water Requirements 1 I		1LD		
	b) Source from where the water is proposed to be drawn		Tamil Nadu Water Supply and Drainage Board (TWAD)		
		c) Sewage system	install "Zero Liqu Effluent Treatmen water for recycle/r and green belt deve The quantity of s generated from SI office will be may followed by soak p	sewage that will be PCOT administrative naged in septic tank it.	
		d) ETP & Recycle line	All member units will be mandate install "Zero Liquid Discharge" to Effluent Treatment Plants to rea water for recycle/reuse in their ut and green belt development.		
11)	Solid Waste Management Area of 9 acres h		as been earmarked fo lid waste managemen		





		 SIPCOT will identify a TSDF provider and facilitate to establish such a treatment, storage and disposal facility(TSDF) in line with guidelines of CPCB & MoEF & CC. Solid waste generated will be disposed to the approved Municipal Solid Waste Management or else SIPCOT will set up its facility through renowned agencies by outsourcing their services on annual contract basis
12)	Power requirement	50MW from TANGEDCO
13)	Project Cost	Rs. 216.91 Crores
14)	EMP Cost	For Operation Phase: Capital Cost –72.76 lakhs Operation cost- 36.60 Lakhs per annum

Annexure 2- Affidavit

The Proponent has furnished affidavit in Twenty Rupees stamp paper attested by the Notary stating that

I, Dr. S. AneeshSekhar, IAS, Managing Director, Authorised Signatory, represent M/s. Tamil Nadu Polymer Industries Park Ltd (TPIPL), 19-A, RukmaniLakshmipathy Road, Egmore, Chennai – 600008. We have proposed to establish a polymer industries park over an extent of 239.82acres at Voyalur and Puzhudivakkam Villages, Ponneri taluk, Thiruvallur District. An application submitted by us seeking Environmental Clearance under the EIA Notification, 2006 is under scrutiny in the Authority. I am furnishing the following undertaking to the Authority, hereby solemnly affirm and state as follows:-

 We commit to SEIAA that will develop Green belt in10.16% of the total area i.e 24.38acres. Further, we will also ensure the development of green belt in 33% of the allotted area by the member units i.e 55.18acres, which is 23.01% of total area. It will be made as a mandatory condition in the land allotment order as well as the lease deed to be executed between TPIPL and allottees. The net area of

MEMBER SECRETARY

SEIAA-TN



Page 5 of 26

green belt of the proposed industrial park in the post project scenario will be 79.56 acres, which is 33.17% of the total area of the park.

2. We commit to SEIAA that the area proposed for the park does not fall under CRZ area. The co-ordinates of the site as per the map prepared by Institute of Remote Sensing, Anna University superimposing the site on approved CZMP as per CRZ notification 2011 vide Ref.No.AU/IRS/CU/229-2019 are as follows:

Label	Latitude	Longitude		
A	13 ⁰ 17'53.829"N	80 ⁰ 18'57.149"E		
В	13 ⁰ 17'51.613"N	80 ⁰ 19'6.267"E		
С	13°17'29.520"N	80 ⁰ 19'17.462''E		
D	13 ⁰ 17'25.876''N	80 ⁰ 19'17.624"E		
E	13 ⁰ 17'0.406''N	80 ⁰ 19'11.241"E		
F	13 ⁰ 16'45.849''N	80 ⁰ 19'2.924"E		
G	13°16'11.552"N	80 ⁰ 18'54.004"E		
H	13 ⁰ 16'10.676"N	80 ⁰ 18'48.620"E		
I	13 ⁰ 16'15.943"N	80 ⁰ 18'48.161"E		
J	13 ⁰ 16'16.212"N	80 ⁰ 18'46.548"E		
K	13 ⁰ 16'39.554"N	80 ⁰ 18'52.076"E		
L	13 ⁰ 16'44.580"N	80 ⁰ 18'50.337"E		
М	13°16'56.035"N	80°18'44.163"E		
N	13°17'3.801''N	80°18'42.680"E		
0	13°17'5.139"N	80°18'43.162"E		
Р	13°17'2.214''N	80°18'53.224"E		
Q	13°16'59.337"N	80°18'57.518"E		
R	13°16'59.532"N	80°19'3.514"E		
S	13°17'18.118"N	80°19'8.899"E		
Т	13°17'26.234"N	80°19'9.191"E		
U	13°17'29.254"N	80°19'8.933"E		
V	13°17, 30,6871'N	80°19'6.172"E		

MEMBER SECRA

SÉIAA-TN

Panta

W 13°17'33.153"N 80°19'8.035"E

- We commit to SEIAA that the total water requirement for the park is 1MLD, which will be obtained from Tamil Nadu Water Supply and Drainage Board (TWAD). TWAD Board has already issued approval for 2.2 MLD (Letter No. 1609/F.CBIC/DO/PF Dn/VLR/date: 16.09.2015.
- 4. We commit to SEIAA that all member units will be mandated to install "Zero Liquid Discharge" based Effluent Treatment Plants to reclaim water for recycle/reuse in their utilities and green belt development. We will mandate to member units to manage the sewage as per TNPCB norms. The solid waste stream will be sent to TNPCB approved vendors/TSDF for proper and ultimate disposal. The quantity of sewage that will be generated from TPIPL administrative office will only be 1000litres/day and it will be managed in septic tank followed by soak pit as onsite construction.
- 5. We commit to SEIAA that all member units will be mandated to provide rain water harvesting structures as per norms. TPIPL will construct percolation tanks for harvesting the rainwater in the project office.
- 6. We commit to SEIAA that we will provide storm water drainage system as open concrete channels, all along the road side for ensuring proper collection of storm water and will let out in the nearby water bodies. We also assure that the storm water drain would not carry any untreated or treated sewage.
- We commit to SEIAA that we will undertake CER activities as per norms with the approval of board of TPIPL.
- 8. We also assure that our project site does not encroach any water bodies such as rivers, canals, nallas, lakes, ponds, tanks, etc., from its original boundary.
- We are aware that we can be prosecuted under relevant Act and Rules, if we are not ensuring the adherence of the above commitment

The project activity is covered in 8(b) of the Schedule and is of B2 category. It does not require Public Consultation as per Para 7 III Stage (3) (i) (d) of EIA Notification, 2006.



MEMBER SECRETARY R SEIAA-TN

Page 7 of 26

The Authority after consideration all the requisite documents with status and data and based on SEAC appraisal and recommendations for issue of Environmental Clearance in its 139th meeting held on 23.11.2019, SEIAA placed the proposal in the 363rd SEIAA meeting held on 19.12.2019 hereby conveyed Environmental Clearance along with the conditions containing four parts namely

Part - A –Common conditions applicable for Pre-construction, Construction and Operational Phases

Part - B - Specific Conditions - Pre construction phase

Part - C - Specific Conditions - Construction phase

Part - D - Specific Conditions - Operational Phase/Post constructional

Phase / Entire life of the project.

Validity:

The SEIAA hereby accords Environmental Clearance to the above project under the provisions of EIA Notification dated 14th September, 2006 as amended, with validity for Seven years from the date of issue of EC, subject to the compliance of the terms and conditions stipulated below:

<u>Part - A – Common conditions applicable for Pre-construction, Construction and</u> <u>Operational Phases:</u>

- 1. Any appeal against this environmental clearance shall lie with the Hon'ble National Green Tribunal, if preferred, within a period of 30 days as prescribed under Section 16 of the National Green Tribunal Act, 2010.
- 2. The construction of STP, Solid Waste Management facility, E-waste management facility, DG sets, etc., should be made in the earmarked area only. In any case, the location of these utilities should not be changed later on.
- 3. The Environmental safeguards contained in the application of the proponent /mentioned during the presentation before the State Level Environment Impact



MEMBER SECRETARY

SEIAA-TN

Page 8 of 26

Assessment Authority / State Level Expert Appraisal Committee should be implemented in the letter and spirit.

- 4. All other statutory clearances such as the approvals for storage of diesel from Chief Controller of Explosives, Fire and Rescue Services Department, Civil Aviation Department, Forest Conservation Act, 1980 and Wild Life (Protection) Act, 1972, State / Central Ground Water Authority, Coastal Regulatory Zone Authority, other statutory and other authorities as applicable to the project shall be obtained by project proponent from the concerned competent authorities.
- 5. The SEIAA reserves the right to add additional safeguard measures subsequently, if non-compliance of any of the EC conditions is found and to take action, including revoking of this Environmental Clearance as the case may be.
- A proper record showing compliance of all the conditions of Environmental Clearance shall be maintained and made available at all the times.
- 7. The environmental statement for each financial year ending 31st March in Form-V as is mandated to be submitted by the project proponent to the concerned State Pollution Control Board as prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company. The status of compliance of environmental clearance conditions and shall also be sent to the Regional Office of the Ministry of Environment and Forests, Chennai by e-mail.
- 8. The Regional Office of the Ministry located at Chennai shall monitor compliance of the stipulated conditions. The project authorities should extend full cooperation to the officer (s) of the Regional Office by furnishing the requisite data / information / monitoring reports.
- "Consent for Establishment" shall be obtained from the Tamil Nadu Pollution Control Board and a copy shall be submitted to the SEIAA, Tamil Nadu.
- 10. In the case of any change(s) in the scope of the project, a fresh appraisal by the SEAC/SEIAA shall be obtained before implementation.
- 11. The conditions will be enforced inter-alia, under the provisions of the Water (Prevention & Control of Perfution) Act, 1974, the Air (Prevention & Control of



MEMBER SECRETARY SEIAA-TN

Page 9 of 26

Pollution) Act, 1981, the Environment (Protection) Act, 1986, the Public Liability Insurance Act, 1991, along with their amendments ,draft Minor Mineral Conservation & Development Rules , 2010 framed under MMDR Act 1957, National Commission for protection of Child Right Rules ,2006 and rules made there under and also any other orders passed by the Hon'ble Supreme Court of India/Hon'ble High Court of Madras and any other Courts of Law, including the Hon'ble National Green Tribunal relating to the subject matter.

- 12. The Environmental Clearance shall not be cited for relaxing the other applicable rules to this project.
- 13. Failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of the Environment (Protection) Act, 1986.
- 14. The proponent shall upload the status of compliance of the stipulated EC conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of MoEF, Chennai, the respective Zonal Office of CPCB, Bengaluru and the TNPCB. The criteria pollutant levels namely; PM10, PM2.5, SO2, NOx (ambient levels as well as stack emissions) or critical sectoral parameters, indicated for the project shall be monitored.
- 15. The SEIAA, TN may cancel the environmental clearance granted to this project under the provisions of EIA Notification, 2006, if, at any stage of the validity of this environmental clearance, if it is found or if it comes to the knowledge of this SEIAA, TN that the project proponent has deliberately concealed and/or submitted false or misleading information or inadequate data for obtaining the environmental clearance.
- 16. The Environmental Clearance does not imply that the other statutory / administrative clearances shall be granted to the project by the concerned authorities. Such authorities would be considering the project on merits and be taking decisions independently of the Environmental Clearance.

MEMBER SEØRET

SEIAA-T



Page 10 of 26

- 17. The SEIAA, TN may alter/modify the above conditions or stipulate any further condition in the interest of environment protection, even during the subsequent period.
- 18. The Environmental Clearance does not absolve the applicant/proponent of his obligation/requirement to obtain other statutory and administrative clearances from other statutory and administrative authorities.
- 19. Where the trees need to be cut, compensation plantation in the ratio of 1:10 (i.e. planting of 10 trees for every one tree that is cut) should be done with the obligation to continue maintenance.
- 20. A separate environmental management cell with suitable qualified personnel should be set-up under the control of a Senior Executive who will report directly to the Head of the Organization and the shortfall shall be strictly reviewed and addressed.
- 21. The EMP cost of Rs.1.09 Crores shall be deposited in a Nationalized bank by opening separate account and the head wise expenses statement shall be submitted to TNPCB with a copy to SEIAA annually.
- The project activity should not cause any disturbance & deterioration of the local bio diversity.
- 23. The project activity should not impact the water bodies. A detailed inventory of the water bodies and forest should be evaluated and fact reported to the Forest Department & PWD for monitoring.
- 24. All the assessed flora & fauna should be conserved and protected.
- 25. The proponent should strictly comply with, Tamil Nadu Government Order (Ms) No.84 Environment and forests (EC.2) Department dated 25.06.2018 regarding ban on one time use and throwaway plastics irrespective of thickness with effect from 01.01.2019 under Environment (Protection) Act, 1986.
- 26. As per MoEF & CC, GoI, Office Memorandum dated 30.03.2015, prior clearance from Forestry & Wildlife angle including clearance from obtaining committee of the National Board for Wildlife as applicable shall be obtained

MEMBER SECRETARY

SEIAA-TN



Page 11 of 26

before starting the quarrying operation, if the project site is located within 10KM from National Park and Sanctuaries.

- Traffic congestion near the entry and exit points from the roads adjoining the proposed project site must be avoided.
- 28. The safety measures proposed in the report should be strictly followed.
- 29. The Developer shall ensure that no allotment letter/ sale deed in any form shall be made to house category A or category B industry as prescribed in the schedule of EIA notification 2006. However, in case any category A or category B type of industry as prescribed in the schedule of EIA notification 2006 is proposed then the individual unit shall apply and seek Environmental Clearance under the EIA notification 2006.
- 30. The project proponent must submit the permissible land use classification certificate obtained from competent authority for the proposed project before obtain the CTE from TNPCB.
- 31. The proponent shall obtain the necessary permission/ NOC of water supply from the TWAD board
- 32. The Developer shall mandate the member industries of the Industrial Park to allot 33% of the plot area for green belt development and to install RWH structures.
- 33. The Developer has to ensure that all the member industries within the Industrial Park shall make their own arrangements to achieve zero discharge of the trade effluents, solid waste & E waste management, gaseous emission and noise control measures to achieve the standards prescribed by the TNPCB.
- .34. The project proponent shall ensure that the individual member units will not be allowed to carry out manufacturing of products stipulated in G.O. (Ms) No. 84 dated 25/06/2018 on banning of one time use on and throwaway plastics.
- 35. The project proponent must submit the permissible land use classification certificate obtained from competent authority for the proposed project before obtain the CTE from TNPCB.



MEMBER SECRETARY

Page 12 of 26

- 36. The CER fund shall be utilized as per the office memorandum of MoEF & CC dated 01.05.2018 before obtaining CTO from TNPCB.
- 37. The allotted industrial units shall obtain consent from the TNPCB separately for their establishment & operation in this industrial estate.
- 38. The project proponent shall ensure that 33% of the total area of the project site should be covered with green belt.
- 39. The proponent shall provide Rain Water Harvesting pits so as to recharge the ground water table.
- 40. Discharge of treated sewage shall conform to the norms & standards prescribed by the Tamil Nadu Pollution Control Board.
- 41. It is the sole responsibility of the proponent that the treated sewage disposed for green belt development/ avenue plantation should not pollute the soil/ ground water/ adjacent canals/ lakes/ ponds, etc.
- 42. The Developer has to ensure that all the member industries within the Industrial Park shall make their own arrangements to achieve zero discharge of the trade effluents,
- 43. The project proponent shall ensure that all the member units should treat and dispose solid waste & E-waste as per the Solid Waste Management Rule2016 as amended and E-Waste Management Rules, 2016
- 44. There shall be no discharge of effluent outside the Industrial Park at any time.
- 45. The Developer shall mandate the member units of the Industrial Park to install adequate APC measures/Acoustic to achieve air emissions standards within permissible limits prescribed by the CPCB.
- 46. The Project proponent shall earmark the following Co ordinates in the project site as per CRZ map issued by IRS, Anna University and shall provide with pillar stone.

LATITUDE	LONGITUDE
13°17'53.829"N	80°18'57.149"E
13°17'51.613"N	80°19'6.267"E
13°17'29.520"N	80°19'17.462"E
13°17'25.876"N	80°19'17.624"E
13°17'0.406"N	80°19'11.241"E
	13°17'53.829"N 13°17'51.613"N 13°17'29.520"N 13°17'25.876"N

MEMBER ŠE

amples



Page 13 of 26

Letter No. SEIAA-TN/F. 6957/EC/ 8(b)/683/2019 dated: 11.12.2019

SEIAA-TN

F	13°16'45.849"N	80°19'2.924"E
G	13°16'11.552"N	80°18'54.004"E
H	13°16'10.676"N	80°18'48.620"E
I	13°16'15.943"N	80°18'48.161"E
J	13°16'16.212"N	80°18'46.548"E
K	13°16'39.554"N	80°18'52.076"E
L	13°16'44.580"N	80°18'50.337"E
M	13°16'56.035"N	80°18'44.163"E
N	13°17'3.801"N	80°18'42.680"E
0	13°17'5.139"N	80°18'43.162"E
P	13°17'2.214"N	80°18'53.224"E
Q	13°16'59.337"N	80°18'57.518"E
R	13°16'59.532"N	80°19'3.514"E
S	13°17'18.118"N	80°19'8.899"E
Т	13°17'26.234"N	80°19'9.191"E
U	13°17'29.254"'N	80°19'8.933"E
V	13°17'30.657"N	80°19'6.172"E
W	13°17'33.153"N	80°19'8.035"E

47. The Environmental Clearance issued only for the revised proposal submitted by the proponent for the project site fall non CRZ area as per CRZ (Ref.No AU/IRS/CU/229-2019 Dt.9.12.2019) map issued by IRS, Anna University.

Part - B - Specific Conditions - Pre construction phase:

- 1. The project authorities should advertise with basic details at least in two local newspapers widely circulated, one of which shall be in the vernacular language of the locality concerned, within 7 days of the issue of clearance. The press releases also mention that a copy of the clearance letter is available with the State Pollution Control Board and also at website of SEIAA, TN. The copy of the press release should be forwarded to the Regional Office of the Ministry of Environment and Forests located at Chennai and SEIAA-TN.
- In the case of any change(s) in the scope of the project, a fresh appraisal by the SEAC/SEIAA shall be obtained before implementation.
- A copy of the clearance letter shall be sent by the proponent to the Local Body. The clearance letter shall also be put on the website of the Proponent.
- 4. The approval of the competent authority shall be obtained for structural safety of the buildings during earthquate adequates of fire fighting equipments, etc as per

MEMBER SEC

SEIAA-TN

Tainth



Page 14 of 26

National Building Code including protection measures from lightning etc before commencement of the work.

- All required sanitary and hygienic measures for the workers should be in place before starting construction activities and they have to be maintained throughout the construction phase.
- 6. Design of buildings should be in conformity with the Seismic Zone Classifications.
- 7. The Construction of the structures should be undertaken as per the plans approved by the concerned local authorities/local administration.
- 8. No construction activity of any kind shall be taken up in the OSR area.
- Consent of the local body concerned should be obtained for using the treated sewage in the OSR area for gardening purpose. The quality of treated sewage shall satisfy the bathing quality prescribed by the CPCB.
- 10. The height and coverage of the constructions shall be in accordance with the existing FSI/FAR norms as per Coastal Regulation Zone Notification, 2011.
- 11. The Project Proponent shall provide car parking exclusively for the visiting guest in the proposed residential apartments as per CMDA norms.
- 12. The project proponent shall ensure the level of basement shall be above maximum flood level.
- 13. The proponent shall prepare completion plans showing Separate pipelines marked with different colours with the following details
 - i. Location of STP, compost system, underground sewer line.
 - ii. Pipe Line conveying the treated effluent for green belt development.
 - iii. Pipe Line conveying the treated effluent for toilet flushing
 - iv. Water supply pipeline
 - v. Gas supply pipe line, if proposed
 - vi. Telephone cable
 - vii. Power cable
 - viii. Strom water drains, and



MEMBER SEGRETARY SEIAA-TN

Page 15 of 26

- ix. Rain water harvesting system, etc.,. and it shall be made available to the owners
- 14. A First Aid Room shall be provided in the project site during the entire construction and operation phases of the project.
- 15. The present land use surrounding the project site shall not be disturbed at any point of time.
- 16. The green belt area shall be planted with indigenous native trees.
- 17. Natural vegetation listed particularly the trees shall not be removed during the construction/operation phase. In case any trees are likely to be disturbed, shall be replanted.
- 18. During the construction and operation phase, there should be no disturbance to the aquatic eco-system within and outside the area.
- The Provisions of Forest conservation Act 1980, Wild Life Protection Act 1972
 & Bio diversity Act 2002 should not be violated.
- 20. There should be Fire fighting plan and all required safety plan.
- 21. Regular fire drills should be held to create awareness among owners/ residents.

Part - C - Specific Conditions - Construction phase:

1. Construction Schedule:

 i) The Project proponent shall have to furnish the probable date of commissioning of the project supported with necessary bar charts to SEIAA-TN.

2. Labour Welfare:

- All the labourers to be engaged for construction should be screened for health and adequately treated before and during their employment on the work at the site.
- ii) Personnel working in dusty areas should wear protective respiratory devices and they should also be provided with adequate training and information on safety and health aspects. Occupational health surveillance program of the workers should be undertaken periodically to



MEMBER SECRETARY

Page 16 of 26

observe any contradictions due to exposure to dust and take corrective measures, if needed.

- iii) Periodical medical examination of the workers engaged in the project shall be carried out and records maintained. For the purpose, schedule of health examination of the workers should be drawn and followed accordingly. The workers shall be provided with personnel protective measures such as masks, gloves, boots etc.
- 3. Water Supply:
 - The entire water requirement during construction phase may be met from ground water source from the source with approval of the PWD Department of water resources/ may be out sourced.
 - ii) Provision shall be made for the housing labour within the site with all necessary infrastructures and facilities such as fuel for cooking, mobile toilets, mobile STP, safe drinking water, medical health care, crèche etc. The housing may be in the form of temporary structures to be removed after the completion of the project.
 - iii) Adequate drinking water and sanitary facilities should be provided for construction workers at the site. The treatment and disposal of waste water shall be through dispersion trench after treatment through septic tank. The MSW generated shall be disposed through Local Body and the identified dumpsite only.
 - iv) Water demand during construction should be reduced by use of premixed concrete, curing agents and other best practices prevalent.
 - v) Fixtures for showers, toilet flushing and drinking water should be of low flow type by adopting the use of aerators / pressure reducing devises / sensor based control.

4. Solid Waste Management:

 In the solid waste management plan, the STP sludge management plan for direct use as manure for gardens is not acceptable; it must be cocomposted with biodegradables.



MEMBER SECRETARY

Page 17 of 26

- ii) House hold hazardous waste such as batteries, small electronics, CFL bulbs, expired medicines and used cleaning solvent bottles should be segregated at source, collected once in a month from residences and disposed as per the SWM rules 2016.
- iii) Domestic solid wastes to be regularly collected in bins or waste handling receptacles and disposed as per the solid waste management rules 2016.
- iv) No waste of any type to be disposed of in any watercourse including drains, canals and the surrounding environment.
- v) E-waste shall be disposed through Authorized vendor as per E-waste (Management and Handling) Rules, 2016 and subsequent amendment.
- 5. Top Soil Management:
 - i) All the top soil excavated during construction activities should be stored for use in horticulture/ landscape development within the project site.
- 6. Construction Debris disposal:
 - Disposal of construction debris during construction phase should not create any adverse effect on the neighboring communities and be disposed off only in approved sites, with the approval of Competent Authority with necessary precautions for general safety and health aspects of the people. The construction and demolition waste shall be managed as per Construction & Demolition Waste Management Rules, 2016.
 - Construction spoils, including bituminous materials and other hazardous materials, must not be allowed to contaminate watercourses. The dump sites for such materials must be secured so that they should not leach into the adjacent land/ lake/ stream etc.

7. Diesel Generator sets:

 i) Low Sulphur Diesel shall be used for operating diesel generator sets to be used during construction phase. The air and noise emission shall conform to the standards prescribed in the Rules under the Environment (Protection) Act, 1986 and the Rules framed thereon.



MEMBER SECRETARY SEIAA-TN

Page 18 of 26

- ii) The diesel required for operating stand by DG sets shall be stored in underground tanks fulfilling the safety norms and if required, clearance from Chief Controller of Explosives shall be taken.
- iii) The acoustic enclosures shall be installed at all noise generating equipments such as DG sets, air conditioning systems, cooling water tower etc.
- 8. Air & Noise Pollution Control:
 - Vehicles hired for bringing construction materials to the site should be in good condition and should conform to air and noise emission standards, prescribed by TNPCB/CPCB. The vehicles should be operated only during non-peak hours.
 - ii) Ambient air and noise levels should conform to residential standards prescribed by the TNPCB, both during day and night. Incremental pollution loads on the ambient air and noise quality should be closely monitored during the construction phase. The pollution abatement measures shall be strictly implemented.
 - iii) Traffic congestion near the entry and exit points from the roads adjoining the proposed project site shall be avoided. Parking shall be fully internalized and no public space should be utilized. Parking plan to be as per DTCP norms. The traffic department shall be consulted and any cost effective traffic regulative facility shall be met before commissioning.
 - iv) The buildings should have adequate distance between them to allow free movement of fresh air and passage of natural light, air and ventilation.
- 9. Building material:
 - i) Fly-ash blocks should be used as building material in the construction as per the provision of Fly ash Notification of September, 1999 and amended as on 27th August, 2003 and Notification No. S.O. 2807 (E) dated: 03.11.2009.
 - Ready-mix concrete shall alone be used in building construction and necessary cube-tests should be conducted to ascertain their quality.

MEMBER'S CRETARY

SEIAA-TN



Page 19 of 26

iii) Use of glass shall be reduced up to 40% to reduce the electricity consumption and load on air conditioning. If necessary, high quality double glass with special reflecting coating shall be used in windows.

10. Storm Water Drainage:

- Storm water management around the site and on site shall be established by following the guidelines laid down by the storm water manual.
- ii) Storm water management plan shall be obtained by engaging the services of Anna University/IIT.

11. Energy Conservation Measures:

- Roof should meet prescriptive requirement as per Energy Conservation Building Code by using appropriate thermal insulation material, to fulfill the requirement.
- ii) Opaque wall should meet prescribed requirement as per Energy Conservation Building Code which is mandatory for all air conditioned spaces by use of appropriate thermal insulation material to fulfill the requirement.
- iii) All norms of Energy Conservation Building Code (ECBC) and National Building Code, 2005 as energy conservation have to be adopted Solar lights shall be provided for illumination of common areas.
- iv) Application of solar energy should be incorporated for illumination of common areas, lighting for gardens and street lighting. A hybrids system or fully solar system for a portion of the apartments shall be provided.
- v) A report on the energy conservation measures conforming to energy conservation norms prescribed by the Bureau of Energy Efficiency shall be prepared incorporating details about building materials & technology;
 R & U factors etc and submitted to the SEIAA in three month's time.
- vi) Energy conservation measures like installation of CFLs/TFLs for lighting the areas outside the building should be integral part of the project design and should be in place before project commissioning.

12. Fire Safety:

11 DEC 2019

MEMBER SECRETARY SEIAA-TN

Page 20 of 26

- Adequate fire protection equipments and rescue arrangements should be made as per the prescribed standards.
- ii) Proper and free approach road for fire-fighting vehicles upto the buildings and for rescue operations in the event of emergency shall be made.

13. Green Belt Development:

- The Project Proponent shall plant tree species with large potential for carbon capture in the proposed green belt area based on the recommendation of the Forest department well before the project is completed.
- ii) The purpose of Green belt around the project is to capture the fugitive emissions and to attenuate the noise generated, in addition to the improvement in the aesthetics. A wild range of indigenous plants species should be planted in and around the premise in consultation with the DFO, Viluppuram District / State Agriculture University. The plants species should have thick canopy cover, perennial green nature, native origin and large leaf areas. Medium size trees and small trees alternating with shrubs shall be planted. If possible Miyawaki method of planting i.e planting different types of trees at very close escapement may be tried which will give a good green cover. A total of 15% of the plot area should be designated for green belt which should be raised along the boundaries of the plot and in between blocks in an organized manner
- iii) The proponent shall develop the green belt as per the plan furnished and area earmarked for the greenbelt shall not be alter at any point of time for any other purpose.
- iv) The proponent has to earmark the greenbelt area with dimension and GPS coordinates for the green belt area and the same shall be included in the layout out plan to be submitted for DTCP approval

14. Sewage Treatment Plant:



MEMBER SECRETARY SEIAA-TN

Page 21 of 26

- i) The Sewage Treatment Plant (STP) installed should be certified by an independent expert/ reputed Academic institutions for its adequacy and a report in this regard should be submitted to the SEIAA, TN before the project is commissioned for operation. Explore the less power consuming systems viz baffle reactor, etc., for the treatment of sewage.
- ii) The Proponent shall install STP as furnished. Any alteration to satisfy the bathing quality shall be informed to SEIAA-TN.
- iii) The project proponent shall operate and maintain the Sewage treatment Plant effectively to meet out the standards prescribed by the CPCB.
- iv) The project proponent shall continuously operate and maintain the Sewage treatment plant to achieve the standards prescribed by the CPCB.
- v) The project proponent has to ensure the complete recycling of treated sewage after achieving the standards prescribed by the CPCB.
- vi) The project proponent has to provide separate standby D.G set for the STP for the continuous operation of the STP in case of power failure.
- 15. Rain Water Harvesting:
 - i) The proponent/ Owner of the Flats shall ensure that roof rain water collected from the covered roof of the buildings, etc shall be harvested so as to ensure the maximum beneficiation of rain water harvesting by constructing adequate sumps so that 100% of the harvested water shall be reused.
 - Rain water harvesting for surface run-off, as per plan submitted should be implemented. Before recharging the surface run off, pre-treatment with screens, settlers etc. must be done to remove suspended matter, oil and grease, etc.
 - iii) The project activity should not cause any disturbance & deterioration of the local bio diversity.

16. Building Safety:

Lightning arrester shall be properly designed and installed at top of the building and where building and wh

MEMBER SEC

ØRETARY SEIAA-TN



Page 22 of 26

<u>Part – D - Specific Conditions – Operational Phase/Post constructional</u> <u>phase/Entire life of the project:</u>

- 1. There should be Fire fighting plan and all required safety plan.
- 2. Regular fire drills should be held to create awareness among owners/ residents.
- House hold hazardous waste such as batteries, small electronics, CFL bulbs, expired medicines and used cleaning solvent bottles should be segregated at source, collected once in a month from residences and disposed as per the SWM rules 2016.
- 4. The building should not spoil the green views and aesthetics of surroundings and should provide enough clean air space.
- 5. The project proponent has to furnish the certificate stating that the proposed site had not encroached any water body (rivers, canals, lakes, ponds, tanks, etc) from its original boundary shall be obtained from the competent authority before obtaining CTE from TNPCB.
- 6. The project proponent shall obtain the necessary permission for drawl of ground water / surface water required for the project from the competent authority.
- 7. Solar energy saving shall be increased to atleast10% of total energy utilization.
- The project proponent shall comply with the provisions contained in this Ministry's OM vide F.No. 22-65/2017-IA.III dated 1st May 2018, as applicable, regarding Corporate Environment Responsibility.
- 9. The company shall have a well laid down environmental policy duly approved by the Board of Directors. The environmental policy should prescribe for standard operating procedures to have proper checks and balances and to bring into focus any infringements/deviation/violation of the environmental / forest / wildlife norms / conditions. The company shall have defined system of reporting infringements / deviation / violation of the environmental / forest / wildlife norms / conditions and / or shareholders / stake holders. The copy of the board resolution in this regard shall be submitted to the MoEF & CC as a part of sixmonthly report.



MEMBER SECRETARY Samo SEIAA-TN

Page 23 of 26

- 10. The EMP cost shall be printed in the Brochure / Pamphlet for the preparation of the sale of the property and should also mention the component involved.
- 11. The Project proponent shall get due permission from the wetland Authority before the commencement of the work, if applicable.
- 12. The project activities should in no way disturb the manmade structures.
- 13. The Proponent shall do afforestation/ restoration programme contemplated to strengthen the open spaces shall preferably include native species along with the financial forecast for planting and maintenance for 5 years.
- 14. "Consent to Operate" should be obtained from the Tamil Nadu pollution Control Board before the start of the operation of the project and copy shall be submitted to the SEIAA-TN.
- 15. Raw water quality to be checked for portability and if necessary RO plant shall be provided.
- 16. The Proponent should be responsible for the maintenance of common facilities including greening, rain water harvesting, sewage treatment and disposal, solid waste disposal and environmental monitoring including terrace gardening for a period of 3 years. Within one year after handing over the flats to all allottees a viable society or an association among the allottees shall be formed to take responsibility of continuous maintenance of all facilities with required agreements for compliance of all conditions furnished in Environment Clearance (EC) order issued by the SEIAA-TN or the Proponent himself shall maintain all the above facilities for the entire period. The copy of MOU between the buyers Association and proponent shall be communicated to SEIAA-TN.
- 17. The ground water level and its quality should be monitored and recorded regularly in consultation with Ground Water Authority.
- 18. Treated effluent emanating from STP shall be recycled / reused to the maximum extent possible. The treated sewage shall conform to the norms and standards for bathing quality laid down by CPCB irrespective of any use. Necessary measures should be made to mitigate the odour and mosquito problem from STP.

MEMBER SEC

SEIAA-TN



Page 24 of 26

- 19. The Proponent shall operate STP continuously by providing stand by DG set in case of power failure.
- 20. Adequate measures should be taken to prevent odour emanating from solid waste processing plant and STP.
- The E waste generated should be collected and disposed to a nearby authorized e-waste centre as per E- waste (Management & Handling), Rules 2016 as amended.
- 22. Diesel power generating sets proposed as source of back-up power during operation phase should be of enclosed type and conform to rules made under the Environment (Protection) Act, 1986. The height of stack of DG sets should be equal to the height needed for the combined capacity of all proposed DG sets.
- 23. The noise level shall be maintained as per MoEF/CPCB/TNPCB guidelines/norms both during day and night time.
- 24. Spent oil from D.G sets should be stored in HDPE drums in an isolated covered facility and disposed as per the Hazardous & other Wastes (Management & Transboundary Movement) Rules 2016. Spent oil from D.G sets should be disposed off through registered recyclers.
- 25. The proponent is required to provide a house hold hazardous waste / E-waste collection and disposal mechanism.
- 26. The proponent/ Owner of the Flats shall ensure that storm water drain provided at the project site shall be maintained without choking or without causing stagnation and should also ensure that the storm water shall be properly disposed off in the natural drainage / channels without disrupting the adjacent public. Adequate harvesting of the storm water should also be ensured.
- 27. Used CFLs and TFLs should be properly collected and disposed off/sent for recycling as per the prevailing guidelines/rules of the regulatory authority to avoid mercury contamination.
- 28. A copy of the Environmental clearance (EC) letter shall be made available to all the allottees along with the allotment order / sale deed.



MEMBER SECF

Page 25 of 26

22

29. Failure to comply with any of the conditions mentioned above may result in withdrawal of this clearance and attract action under the provisions of the Environment (Protection) Act, 1986.

Copy to:

MEMBER SE SEIAA-TN ANDA

- The Principal Secretary to Government, Environment & Forests Dept, Govt. of Tamil Nadu, Fort St. George, Chennai - 9.
- The Chairman, Central Pollution Control Board, Parivesh Bhavan, CBD Cum-Office Complex, East Arjun Nagar, New Delhi 110032.
- The Member Secretary, Tamil Nadu Pollution Control Board, 76, Mount Salai, Guindy, Chennai-600 032.
- The APCCF (C), Regional Office, Ministry of Environment & Forest (SZ),
 HEPC Building, 1st& 2nd Floor, Cathedral Garden Road, Nungambakkam, Chennai - 34.
- Monitoring Cell, I A Division, Ministry of Environment & Forests, Paryavaran Bhavan, CGO Complex, New Delhi 110003.
- 6. The District Collector, Tiruvallur District
- 7. Stock File.





ANNEXURE - II

TAMILNADU POLLUTION CONTROL BOARD

Category of the Industry :

RED

CONSENT ORDER NO. 2101232436303 DATED: 22/03/2021.

PROCEEDINGS NO.T2/TNPCB/F.0929GMP/RL/GMP/A/2021 DATED: 22/03/2021

SUB: TNPC Board-Consent for Establishment-M/s. TAMILNADU POLYMER INDUSTRIES PARK LIMITED, S.F. No. SF.No.143(part) and 187(part) of Puzhuthivakkam Village, and 2053B (part) of Voyalur Village, PUZHUTHIVAKKAM village, Ponneri Taluk and Tiruvallur District - for the establishment or take steps to establish the industry under Section 21 of the Air(Prevention and control of Pollution)Act,1981, as amended in 1987(Central Act. 14 of 1981)-Issued -Reg.

REF: 1. Unit's application for CTE – New on 24.06.2020/ 02.02.2021

2. IR.No: F.0929GMP/RL/AE (M)/GMP/2020 dated 22/12/2020

3. Minutes of TSC Resolution No. 185-05 Dated 20.01.2021

4. Minutes of TSC Resolution No. 186 – 02 Dated 10.03.2021

Consent to establish or take steps to establish is hereby granted under Section 21 of the Air (Prevention and control of Pollution) Act, 1981, as amended in 1987 and the Rules and Orders made there under to

The Managing Director,

M/s. TAMILNADU POLYMER INDUSTRIES PARK LIMITED

S.F No.SF.No.143(part) and 187(part) of Puzhuthivakkam Village, and 2053B (part) of Voyalur Village,

PUZHUTHIVAKKAM Village,

Ponneri Taluk,

Tiruvallur District.

Authorizing occupier to establish or take steps to establish the industry in the site mentioned below:

S.F No. SF.No.143(part) and 187(part) of Puzhuthivakkam Village, and 2053B (part) of Voyalur Village,

PUZHUTHIVAKKAM Village,

Ponneri Taluk,

Tiruvallur District.

This Consent to establish is valid upto March 31, 2025, or till the industry obtains consent to operate under Section 21 of the Air (Prevention and control of Pollution) Act, 1981, as amended in 1987 whichever is earlier subject to special and general conditions enclosed.

S. Ragupathi	Digitally signed by S. Ragupathi Date: 2021.03.23 13:54:27 +05'30'
--------------	---

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

То

The Managing Director, M/s.TAMILNADU POLYMER INDUSTRIES PARK LIMITED, Tamilnadu Polymer Industries Park Limited III Floor, 19-A, Rukmini Lakshmipathy Road Egmore, Chennai, Pin: 600008

AND STATES AND ALL TICK CONTROL SOARD ALL AND POLLUTION CONTROL SOARD ALL AND POLLUTION CONTROL DOARD ALL AND POLLUTION CONTROL BOARD ALL AND POLLUTION CONTROL BOARD ALL AND POLLUTION CONTROL BOARD ALL AND POLLUTION CONTROL BOARD

1

publicents was adjoirunt ambur ANTINADU POLUTION CONTROL BOAS SIGIORETE TOTA ALGOINTE CONTROL BARINADU POLUTION CONTROL BOAS SIGIORITE TOTA ALGOINTE CONTROL BARINADU POLUTION CONTROL BOAS SIGIORITE TOTA ALGOINTE AMBUR ANTILACU POLUTION CONTROL BOAS SIGIORITE TOTA ALGOINTE AMBUR ANTILACU POLUTION CONTROL BOAS родругий коне ж. браний контон тамилари роцетой соцтахи и роборого изве в. браний сонтаки тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля получение сонтаки сонтаки тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля раборого изте в. браний сонтаки тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля раборого изте в. браний сонтаки тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля тамилари роцетой сонтаки воля раборого изте в. браний сонтаки воля тамилари роцетой сонтаки воля раборого сонтаки волятия, воля раборого сонтаки волятия, волятия раборого сонтаки волятия волятия

Copy to:

1. The Commissioner, MEENJUR-Panchayat Union, Ponneri

Taluk, Tiruvallur District. 2. The District Environmental Engineer, Tamil Nadu Pollution Control Board, GUMMIDIPOONDI.

- 3. The JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai.
- 4. File

2

This consent to establish is valid for establishing the facility for the manufacture of products/ byproducts (Col. 2) at the rate (Col 3) mentioned below. Any change in the product/byproduct and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

SI. No.	Description	Quantity	Unit
CONTRIBUES	Product Details	AND POLLATION CONTROL BO	AND TAMILYARD POLLUTION CONT.
ទទាក់- (et1) ១.4 - «កៅមេ (et, 80.4) (et, 80.4) - ឧកាមែ (et, 80.4) - ឧកាមែ (et, 80.4) - ឧកាមែ (et, 80.4) - ឧកាមែ (et, 80.4)	It is an industrial park involving development of infrastructure such as roads, water supply, storm water drainage, street lights, green belt etc., to house industries including engineering, manufacturing/production specifically for polymer components and any other industries that are not fall under EIA Notification 2006 and amendments thereof.	97.05	Hectares

2. This consent to establish is valid for establishing the facility with the below mentioned emission/noise sources along with the control measures and/or stack .Any change in the emission source/control measures/change in stack height has to be brought to the notice of the Board and fresh consent has to be obtained if necessary.

I SOARD	Point source emission with stack :				
Stack No.	Point Emission Source	Air pollution Control measures	Stack height from Ground Level in m	Gaseous Discharge in Nm3/hr	
I	Fugitive/Noise emission :	பிப்பாக கிழிப்பாத விள்ள இருப்பித்துக் காவ இ	in the second	BOARD TAMILIANDE PUBLICATION OF MINUS SUPERSYSTEMS - SAVING	
SI. No.	Fugitive or Noise Emission sources	Type of emission	Control measures	norigina superior normality of the second seco	

3. Special Additional Conditions:

The unit shall install the approved retrofit emission control device/equipment with at least 70% Particulate matter reduction efficiency on all DG sets with capacity of 125 KVA and above or otherwise the unit shall be shift to gas based generators within the time frame prescribed in the notification No. TNPCB/Labs/DD(L)02151/2019 dated 10.06.2020 issued by TNPCB.

4. Additional Conditions:

1.

1. The unit shall comply with the conditions as stipulated in the Environmental Clearance obtained from SEIAA, TN vide Lr.No.SEIAA-TN/F.6957/EC/8(b)/683/2019 Dated 11.12.2019.

2. The unit shall conduct Ambient Noise level survey report and Ambient Air Quality survey report for base line data to assess the quality of Ambient Air and Ambient Noise level and submit the report within one month's time.

3. The unit shall comply with the E- waste Management Rules, 2016. E-waste as listed in Schedule – I generated by them shall be channelized through collection centre or dealer of authorized producer or dismantler or recycler or through the designated take back service provider of the producer to authorized dismantler or recycler. The unit shall maintain records of e- waste generated by them in Form – 2 and make such records available for scrutiny by the TNPCB. The unit shall file annual returns in Form -3, to the TNPCB on or before the 30th day of June following the financial year. 4. The unit shall develop adequate greenbelt (33% of its total area) in and around the unit premises. 5. The unit shall remit consent fee in case of revision by the Government.

3

S. Ragupathi Digitally signed by S. Ragupathi Date: 2021.03.23 13:55:07 +05'30'

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai



GENERAL CONDITIONS

- 1. This consent to establish cannot be construed as consent to operate and the unit shall not commence the operation without obtaining the Consent to operate.
- 2. The applicant shall make a request for grant of consent to operate at least thirty days, before the commissioning of trial production.
- 3. Any Change in the details furnished in the conditions has to be brought to the notice of the Board and got approved by the Board, before obtaining consent to operate under the said Act.
- 4. The unit has to comply with the provisions of Public Liability Insurance Act, 1991 to provide immediate relief in the event of any hazard to human beings, other living creatures/plants and properties while handling and storage of hazardous substances (wherever applicable).
- 5. Consent to operate will not be issued unless the unit complies with the conditions of consent to establish.
- 6. The unit shall provide adequate water sprinklers for the control of dust emission during the loading and unloading of construction material so as to minimize the dust emission.
- 7. The unit shall provide water sprinklers along the temporary roads inside the premises to avoid fugitive dust emission during the vehicle movements.
- 8. The unit shall develop green belt of adequate width around the premises.
- 9. In case there is any change in the management, the unit shall inform the change with relevant documents immediately.

S. Ragupathi Digitally signed by S. Ragupathi Date: 2021.03.23 13:55:38 +05'30'

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

 ADA
 Statistical Statis Statisti Statistical Statisti Statistical Statisti Statistical

A

The surface of the second surface

μαλύμετα μοτο ποιβουσή που
 μαλύμετα μοτο ποιβουσή που
 μαλύμετα μοτο ποιβουσή που
 πολύμετα μοτο ποιβουσή που
 πολύμετα
 πολύ



Category of the Industry :

CONSENT ORDER NO. 2101132436303

DATED: 22/03/2021.

PROCEEDINGS NO.T2/TNPCB/F.0929GMP/RL//GMP/W/2021 DATED: 22/03/2021



RED

SUB: TNPC Board-Consent for Establishment-M/S TAMILNADU POLYMER INDUSTRIES PARK LIMITED S.F No. SF.No.143(part) and 187(part) of Puzhuthivakkam Village, and 2053B (part) of Voyalur Village, PUZHUTHIVAKKAM Village, Ponneri Taluk, Tiruvallur District - for the establishment or take steps to establish the industry under Section 25 of the Water (Prevention and control of Pollution)Act,1974, as amended in 1988(Central Act 6 of 1974)- Issued- Reg.

REF: 1. Unit's application for CTE – New on 24.06.2020/ 02.02.2021

- 2. IR.No : F.0929GMP/RL/AE (M)/GMP/2020 dated 22/12/2020
- 3. Minutes of TSC Resolution No. 185-05 Dated 20.01.2021

4. Minutes of TSC Resolution No. 186 - 02 Dated 10.03.2021

Consent to establish or take steps to establish is hereby granted under Section 25 of the Water (Prevention and control of Pollution) Act,1974, as amended in 1988(Central Act 6 of 1974) (hereinafter referred to as 'The Act') and the Rules and Orders made there under to

The Managing Director,

TAMILNADU POLYMER INDUSTRIES PARK LIMITED

Authorizing occupier to establish or take steps to establish the industry in the site mentioned below:

S.F. No.SF.No.143(part) and 187(part) of Puzhuthivakkam Village, and 2053B (part) of Voyalur Village,

PUZHUTHIVAKKAM Village,

Ponneri Taluk,

Tiruvallur District.

This Consent to establish is valid upto March 31, 2025, or till the industry obtains consent to operate under Section 25 of the Water (Prevention and control of Pollution) Act, 1974, as amended in 1988 whichever is earlier subject to special and general conditions enclosed.

S. Ragupathi Digitally signed by S. Ragupathi Date: 2021.03.23 13:51:34 +05'30'

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

The Managing Director,

M/s.TAMILNADU POLYMER INDUSTRIES PARK LIMITED, Tamilnadu Polymer Industries Park Limited III Floor, 19-A, Rukmini Lakshmipathy Road Egmore, Chennai, Pin: 600008

Copy to:

To

- 1. The Commissioner, MEENJUR-Panchayat Union, Ponneri Taluk, Tiruvallur District .
- 2. The District Environmental Engineer, Tamil Nadu Pollution Control Board, GUMMIDIPOONDI.
- 3. The JCEE-Monitoring, Tamil Nadu Pollution Control Board, Chennai.
- 4. File



TAMILNADUSBEELLE CONGENTERSL BOARD

1.

4.

This consent to establish is valid for establishing the facility for the manufacture of products/ byproducts (Col. 2) at the rate (Col 3) mentioned below. Any change in the product/byproduct and its quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

SI. No.	Description	Quantity	Unit
omiusi N RNST	Product Details	ម្លាស់ថ្ងៃទក្ស ចារទេ ទាប់ត្រីបំណាទី។ ដូរកដំប សម្តាស់ស្តាន ទស់ដូរពារស្តាស់ស្តាស់ស្តា	ing Southers and Souther
	It is an industrial park involving development of infrastructure such as roads, water supply, storm water drainage, street lights, green belt etc., to house industries including engineering, manufacturing/production specifically for polymer components and any other industries that are not fall under EIA Notification 2006 and amendments thereof.	97.05	Hectares

2. The unit shall provide Sewage Treatment Plant and /or Effluent Treatment Plant as indicated below.

a	Sewage Treatment Plant:	HITRI UMA ADMINIS BIOGRATS	CONTRACTOR CONTROL DOWNER CONTRACTOR
Sumburo youtu DL BOARD TAMI	Treatment sta	tus: Septic Tank and S	P/DT
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
anniado 1.0	Septic Tank	1.000	4.2 x 2.3 x 1.9
2.	Soak Pit		1 m dia x 2.5 m Ht
Tarificado gulas OL BOARD TAMU	Treatmen	t status: Individual ST	Р солово сонтал волго селецияте на его
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
ountilus 1.00 oc opang 1.00 curture and	Member industries will install their own STP	0	
b	Effluent Treatment Plant:	y cardianty Range	าก การเกิดเป็นเป็น การเกิดเป็นสาย การเป็นการเกิด การเกิดเป็นเป็น เป็นการเกิดเป็น การเกิดเป็น
anging anging ang Anging ang ang ang ang ang ang ang ang ang a	Treatmen	t status: Individual ET	P allound and a subscript on a
SL. No.	Name of the Treatment Unit	No. of Units	Dimensions in metres
OLBOARD TAM	Member Industries will install their own ETP	0 оп сладони с Собрати сладони	

3. This consent to establish is valid for establishing the facility with the below mentioned outlets for the discharge of sewage/trade effluent. Any change in the outlets and the quantity has to be brought to the notice of the Board and fresh consent has to be obtained.

Outlet N	No.	Description of Ou	tlet	Maximum da in KLD	ily discharge	Point of d	isposal
Effluent Type : Sewage							TAMILITADU POLLUTION CONTIOL
IOL SOARD TA	AMIL HAI	Sewage	TAMENABU PO	0.57	TAMILNARU POLLUTION	On Indus	strys own land
Effluent	t Tyj	pe : Trade Effluent	TAMILNADB POI	LIUTION CONTROL BOARD	TAMILIABU POLLUTION	CONTROL BOARD	TAMENADU POLLUTION CONTEDI
Addition	nal C	Conditions:	TAMILABU POL SUBIOTIS DI TAMILABU POL	LUTION CONTROL BOARD A AL (PLAIM) AMMALIO LOTION CONTROL BOARD	TAMILALON POLLETION SUDIGENCE OFFICIATION TAMILALON POLLETION	CONTROL BRARD	TAMÍLIADO POLLETION CONTROL SUÍLÓMING COMO SUÍSIÓNING C TAMÍLIADO POLLETION CONTROL
TROL BOARD TA	AMILHAI Bulliogn	TU POLLUTION CONTROL BOARD	TAMILNABU PO	antion control, source	TAMILKADU POLLUTION SIDOUSING LORA COL	CONTROL BOARD	TAMILANDE POLLUTION CONTROL SUDIOGNOS LOTE RECOLLINO: 6

1. The unit shall comply with the conditions as stipulated in the Environmental Clearance obtained from SEIAA, TN vide Lr.No.SEIAA-TN/F.6957/EC/8(b)/683/2019 Dated 11.12.2019. 2. The issue of CTE to the project shall not be construed as CTO and shall not commission the project without obtaining CTO from the Board.

3. The unit shall not carry out any establishment activity in the CRZ area adjacent to the site.

4. The unit shall start its establishment activities only after getting the necessary project/building approvals from the competent authorities.

5. This consent order does not absolve from obtaining necessary permission / Clearance from other Authority or under other statutes as applicable.

6. The stability of the entire building/ STP does not falls under the purview of the TNPC Board.

7. The unit shall obtain planning permission and building plan approval from the competent authority and furnish the same to the Board.

8. The unit shall submit baseline data for ground water to assess the quality of ground water for 1 KM radius outside the boundary of the project and also inside available open wells within a month's time. 9. The unit shall allot 5% (4.85 Hectare) of the total area (97.05 Hectare) for Solid Waste Management as reported in the unit's letter dated 02.02.2021.

10. The unit has to ensure that all the member Industries within the industrial Park shall make their own arrangements to achieve zero discharge of the trade effluents, solid waste & E waste management, gaseous emission and noise control measures to achieve the standards prescribed by the TNPCB.

11. The unit shall ensure that the allotted industrial units obtain consent from the TNPCB separately for their establishment & operation in this industrial estate.

12. The unit shall develop adequate green belt by planting native trees of 30m width adjacent to CRZ area.

13. The unit shall install septic tank and soak pit arrangements for the disposal of sewage generated from the unit.

14. The unit shall ensure that there is no trade effluent generated from its activity.

15. The bio degradable solid waste, non bio degradable solid waste, STP sludge, etc generated from the project activity shall be properly collected, segregated and disposed as per the provision of Solid waste(Management and Handling) Rules, 2016.

16. The plastic wastes shall be segregated and disposed as per the provisions of Plastic Waste (Management and Handling) Rules, 2016.

A

17. The unit shall provide rain water harvesting facility in the premises.

18. The unit shall remit consent fee in case of revision by the Government.

S. Ragupathi Digitally signed by S. Ragupathi Date: 2021.03.23 13:52:25 +05'30'

For Member Secretary, Tamil Nadu Pollution Control Board, Chennai

TAMILNADUGENERALION CONTROL BOARD

- 1. This consent to establish cannot be construed as consent to operate and the unit shall not commence the operation without obtaining the Consent to operate.
- 2. The applicant shall make a request for grant of consent to operate at least thirty days, before the commissioning of trial production.
- 3. Any Change in the details furnished in the conditions has to be brought to the notice of the Board and got approved by the Board, before obtaining consent to operate under the said Act.
- 4. The unit has to comply with the provisions of Public Liability Insurance Act, 1991 to provide immediate relief in the event of any hazard to human beings, other living creatures/plants and properties while handling and storage of hazardous substances (wherever applicable).
- 5. Consent to operate will not be issued unless the unit complies with the conditions of consent to establish.
- 6. The unit shall provide adequate water sprinklers for the control of dust emission during the loading and unloading of construction material so as to minimize the dust emission.
- 7. The unit shall provide water sprinklers along the temporary roads inside the premises to avoid fugitive dust emission during the vehicle movements.
- 8. The unit shall develop green belt of adequate width around the premises.
- 9. In case there is any change in the management, the unit shall inform the change with relevant documents immediately.




S. Ragupathi Digitally signed by S. Ragupathi Date: 2021.03.23 13:53:08 +05'30' For Member Secretary, Tamil Nadu Pollution Control Board,

Chennai

AN LAND POLLUTION CONTROL BOARD ALIGNERIC SCIENCING ANTIMATION ALIGNERIC SCIENCES ANTIGUES ANTIMATION ALIGNERIC SCIENCES ANTIGUES ANTIMATION ALIGNERIC SCIENCES ANTIGUES ANTIGUES ALIGNERIC SCIENCES ANTIGUES ANTIG

SATERS: LINE ALEGATINE STATUTE MALEACE FULLITION CONTACT STATUTE MALEACE FULLISTICE CONTACT STATUTE MALEACE FULLISTICE CONTACT STATUTE MALEACE FULLISTICE CONTACT STATUTE MALEACE FULLY FULLITION CONTACT STATUTE MALEACE FULLISTICE CONTACT STATUTE MALEACE FULLY FOR CONTACT STATUTE MALEACE FULLY FOR CONTACT STATUTE MALEACE FULLY FOR CONTACT STATUTE MALEACE F





Copyright @ Tamilnadu Polymer Industries Park Limited 2019 | All rights reserved | Designed by iStudio Technologies





LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402113	JOE: 2472	Report Date: 19.02.2024				
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.					
Starting Date & Time	12.02.2024 (08.40 AM)	Closing Date & Time	13.02.2024 (08.40 AM)			
Sample Received on	13.02.2024	Sampled by	LSL			
Test Commenced on	13.02.2024	Sample Description	Ambient Air Quality (AAQ)-1			
Test Completed on	17.02.2024	Sampling duration	24 hrs			
Sampling Location	South Corner of the project site	Ambient Temp during sampling 31°C (Avg.)				
Sampling Procedure	Prescribed as per Test Method	RH during sampling	64% (Avg.)			

DISCIPLINE PRODUCT GROUP		CHEMICAL TESTING						
		ATMOSPHERIC POLLUTION						
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	*NAAQ STANDARDS:2009			
1	Particulate Matter in (PM10)	µg/m ³	IS 5182 (Part 23)	54.1	100 (24 Hours)	60 (Annual)		
2	Particulate Matter in (PM _{2.5})	µg/m ³	EPA-Appendix-L (Part-50)	25.9	60 (24 Hours)	40 (Annual)		
3	Sulphur dioxide as SO ₂	µg/m ³	IS 5182 (Part 2)	7.84	80 (24 Hours)	50 (Annual)		
4	Nitrogen Dioxide as NO ₂	μg/m ³	IS 5182 (Part 6)	15.1	80 (24 Hours)	40 (Annual)		
5	Ozone as O ₃	µg/m³	IS 5182 (Part 9)	6.05	180 (1 Hours)	100 (8Hours		
6	Ammonia as NH ₃	μg/m ³	CPCB Manual-2013	17.0	400 (24 Hours)	100 (Annual		
7	Carbon Monoxide as CO (1hr)	mg/m ³	IS 5182 (Part 10)	BDL (DL: 1.15)	4 (1 Hours)	2 (1 Hours)		
8	Lead as Pb	µg/m³	IS 5182 (Part 22)	BDL (DL: 0.5)	1 (24 Hours)	0.5 (Annual		
9	Benzene as C ₆ H ₆	µg/m³	IS 5182 (Part 11)	BDL (DL: 1.0)	5 (Annual)	5 (Annual)		
10	Arsenic as As	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	6 (Annual)	6 (Annual)		
11	Nickel as Ni	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	20 (Annual)	20 (Annual)		
12	Benzo(a)Pyrene in C ₂₀ H ₁₂	ng/m ³	IS 5182 (Part 12)	BDL (DL: 0.5)	1 (Annual)	1 (Annual)		
Note: B	BDL: Below Detectable Limit; DL: Detectable	ole Limit, μg/m	³ -Micrograms per cubic meter,ng/m	³ - Nanograms per cubi	c meter,S.No: 7-12 are	nonaccredited.		

*NAAQ: National Ambient Air Quality.

Verified by

J. Reversor

CHENN 600 w ******End of Report*****

For Life Shell Labs India Pvt. Ltd.

K Kurshit Authorized Signatory

K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 1

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402114	JOE: 2472		Report Date: 19.02.2024			
Customer Name	///s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address	143 & 187 Of Puzhudivakkam Villa Thiruvallur District, Tamil Nadu.	43 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, hiruvallur District, Tamil Nadu.				
Starting Date & Time	12.02.2024 (08.45 AM)	Closing Date & Time	13.02.2024 (08.45 AM)			
Sample Received on	13.02.2024	Sampled by	LSL			
Test Commenced on	13.02.2024	Sample Description	Ambient Air Quality (AAQ)-2			
Test Completed on	17.02.2024	Sampling duration	24 hrs			
Sampling Location	North Corner of the project site	Ambient Temp during sampling	31°C (Avg.)			
Sampling Procedure	Prescribed as per Test Method	RH during sampling	64% (Avg.)			

DISCIPLINE		CHEMICAL TESTING							
PRODUCT GROUP ATMO			TMOSPHERIC POLLUTION						
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	*NAAQ STAND	ARDS:2009			
1	Particulate Matter in (PM ₁₀)	µg/m ³	IS 5182 (Part 23)	50.9	100 (24 Hours)	60 (Annual)			
2	Particulate Matter in (PM _{2.5})	µg/m³	EPA-Appendix-L (Part-50)	21.5	60 (24 Hours)	40 (Annual)			
3	Sulphur dioxide as SO ₂	µg/m ³	IS 5182 (Part 2)	7.18	80 (24 Hours)	50 (Annual)			
4	Nitrogen Dioxide as NO ₂	μg/m ³	IS 5182 (Part 6)	15.3	80 (24 Hours)	40 (Annual)			
5	Ozone as O ₃	µg/m ³	IS 5182 (Part 9)	6.20	180 (1 Hours)	100 (8Hours			
6	Ammonia as NH ₃	µg/m ³	CPCB Manual-2013	20.7	400 (24 Hours)	100 (Annua			
7	Carbon Monoxide as CO (1hr)	mg/m ³	IS 5182 (Part 10)	BDL (DL: 1.15)	4 (1 Hours)	2 (1 Hours)			
8	Lead as Pb	µg/m ³	IS 5182 (Part 22)	BDL (DL: 0.5)	1 (24 Hours)	0.5 (Annual			
9	Benzene as C ₆ H ₆	µg/m³	IS 5182 (Part 11)	BDL (DL: 1.0)	5 (Annual)	5 (Annual)			
10	Arsenic as As	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	6 (Annual)	6 (Annual)			
11	Nickel as Ni	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	20 (Annual)	20 (Annual)			
12	Benzo(a)Pyrene in C ₂₀ H ₁₂	ng/m ³	IS 5182 (Part 12)	BDL (DL: 0.5)	1 (Annual)	1 (Annual)			
Note: E	BDL: Below Detectable Limit; DL: Detectal	ole Limit, μg/m	³ -Micrograms per cubic meter,ng/m	³ - Nanograms per cubi	c meter,S.No: 7-12 are	nonaccredited.			

*NAAQ: National Ambient Air Quality.

Verified by

J. Covarasar

ABS ***End of Report***** *** 124

For Life Shell Labs India Pvt. Ltd. K Humber Authorized Signatory K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 1

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai - 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402115	JOE: 2472	Report Date: 19.02.2024						
Customer Name	M/s. Tamil Nadu Polymer Industri	1/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)						
Address	143 & 187 Of Puzhudivakkam Villag Thiruvallur District, Tamil Nadu.	13 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, niruvallur District, Tamil Nadu.						
Starting Date & Time	12,02.2024 (09.10 AM)	Closing Date & Time	13.02.2024 (09.10 AM)					
Sample Received on	13.02.2024	Sampled by	LSL					
Test Commenced on	13.02.2024	Sample Description	Ambient Air Quality (AAQ)-3					
Test Completed on	17.02.2024	Sampling duration	24 hrs					
Sampling Location	Near Kattupalli Village (UP Wind)	Ambient Temp during sampling	32°C (Avg.)					
Sampling Procedure	Prescribed as per Test Method	RH during sampling	62% (Avg.)					

DISCIE	PLINE	CHEMICAL TESTING							
PRODUCT GROUP		ATMOSPHERIC POLLUTION							
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	*NAAQ STANE	ARDS:2009			
1	Particulate Matter in (PM ₁₀)	µg/m ³	IS 5182 (Part 23)	59.6	100 (24 Hours)	60 (Annual)			
2	Particulate Matter in (PM _{2.5})	µg/m³	EPA-Appendix-L (Part-50)	23.4	60 (24 Hours)	40 (Annual)			
3	Sulphur dioxide as SO ₂	µg/m³	IS 5182 (Part 2)	6.50	80 (24 Hours)	50 (Annual)			
4	Nitrogen Dioxide as NO ₂	µg/m³	IS 5182 (Part 6)	14.0	80 (24 Hours)	40 (Annual)			
5	Ozone as O ₃	µg/m³	IS 5182 (Part 9)	6.34	180 (1 Hours)	100 (8Hours			
6	Ammonia as NH ₃	µg/m ³	CPCB Manual-2013	22.9	400 (24 Hours)	100 (Annual			
7	Carbon Monoxide as CO (1hr)	mg/m ³	IS 5182 (Part 10)	BDL (DL: 1.15)	4 (1 Hours)	2 (1 Hours)			
8	Lead as Pb	µg/m ³	IS 5182 (Part 22)	BDL (DL: 0.5)	1 (24 Hours)	0.5 (Annual)			
9	Benzene as C ₆ H ₆	µg/m ³	IS 5182 (Part 11)	BDL (DL: 1.0)	5 (Annual)	5 (Annual)			
10	Arsenic as As	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	6 (Annual)	6 (Annual)			
11	Nickel as Ni	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	20 (Annual)	20 (Annual)			
12	Benzo(a)Pyrene in C ₂₀ H ₁₂	ng/m ³	IS 5182 (Part 12)	BDL (DL: 0.5)	1 (Annual)	1 (Annual)			

Note: BDL: Below Detectable Limit; DL: Detectable Limit, µg/m³-Micrograms per cubic meter,ng/m³- Nanograms per cubic meter,S.No: 7-12 are nonaccredited. *NAAQ: National Ambient Air Quality

ABS

OC 077

-

Verified by

5.

For Life Shell Labs India Pvt. Ltd. Authorized Signatory K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 1

******End of Report*****

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned 5) Unless specifi



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iÿyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402116	JOE: 2472		Report Date: 19.02.2024				
Customer Name	M/s. Tamil Nadu Polymer Industries	1/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address	143 & 187 Of Puzhudivakkam Village Thiruvallur District, Tamil Nadu.	43 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, hiruvallur District, Tamil Nadu.					
Starting Date & Time	12.02.2024 (09.30 AM)	Closing Date & Time	13.02.2024 (09.30 AM)				
Sample Received on	13.02.2024	Sampled by	LSL				
Test Commenced on	13.02.2024	Sample Description	Ambient Air Quality (AAQ)-4				
Test Completed on	17.02.2024	Sampling duration	24 hrs				
Sampling Location	Near Kamarajar Port (Cross Wind)	Ambient Temp during sampling	32°C (Avg.)				
Sampling Procedure	Prescribed as per Test Method	RH during sampling	63% (Avg.)				

DISCIP	LINE	CHEMICAL TESTING							
PRODUCT GROUP		ATMOSPHERIC POLLUTION							
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	*NAAQ STAND	ARDS:2009			
1	Particulate Matter in (PM ₁₀)	µg/m ³	IS 5182 (Part 23)	67.8	100 (24 Hours)	60 (Annual)			
2	Particulate Matter in (PM _{2.5})	µg/m ³	EPA-Appendix-L (Part-50)	33.0	60 (24 Hours)	40 (Annual)			
3	Sulphur dioxide as SO ₂	µg/m³	IS 5182 (Part 2)	9.05	80 (24 Hours)	50 (Annual)			
4	Nitrogen Dioxide as NO ₂	µg/m ³	IS 5182 (Part 6)	15.8	80 (24 Hours)	40 (Annual)			
5	Ozone as O ₃	μg/m ³	IS 5182 (Part 9)	6.48	180 (1 Hours)	100 (8Hours			
6	Ammonia as NH ₃	µg/m ³	CPCB Manual-2013	16.9	400 (24 Hours)	100 (Annual			
7	Carbon Monoxide as CO (1hr)	mg/m ³	IS 5182 (Part 10)	BDL (DL: 1.15)	4 (1 Hours)	2 (1 Hours)			
8	Lead as Pb	µg/m ³	IS 5182 (Part 22)	BDL (DL: 0.5)	1 (24 Hours)	0.5 (Annual			
9	Benzene as C_6H_6	µg/m ³	IS 5182 (Part 11)	BDL (DL: 1.0)	5 (Annual)	5 (Annual)			
10	Arsenic as As	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	6 (Annual)	6 (Annual)			
11	Nickel as Ni	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	20 (Annual)	20 (Annual)			
12	Benzo(a)Pyrene in C ₂₀ H ₁₂	ng/m ³	IS 5182 (Part 12)	BDL (DL: 0.5)	1 (Annual)	1 (Annual)			

 Note: BDL: Below Detectable Limit; DL: Detectable Limit, μg/m³-Micrograms per cubic meter,ng/m³- Nanograms per cubic meter,S.No: 7-12 are nonaccreative statistical hyperbolic meter, and the statistical hyperbolic meter statistical hyperbolic met

Verified by

J. Pourasar

******End of Report***** 10

For Life Shell Labs India Pvt. Ltd.

Authorized Signatory

Deputy Technical Manager

Page 1 of 1

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402117	JOE: 2472	Report Date: 19.02.2024					
Customer Name	M/s. Tamil Nadu Polymer Industr	I/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address	143 & 187 Of Puzhudivakkam Villa Thiruvallur District, Tamil Nadu.	43 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, hiruvallur District, Tamil Nadu.					
Starting Date & Time	12.02.2024 (09.55 AM)	Closing Date & Time	13.02.2024 (09.55 AM)				
Sample Received on	13.02.2024	Sampled by	LSL				
Test Commenced on	13.02.2024	Sample Description	Ambient Air Quality (AAQ)-5				
Test Completed on	17.02.2024	Sampling duration	24 hrs				
Sampling Location	Near Athipattu Pudhu Nagar (Down Wind)	Ambient Temp during sampling	32°C (Avg.)				
Sampling Procedure	Prescribed as per Test Method	RH during sampling	63% (Avg.)				

DISCIPLINE		CHEMICAL TESTING							
PROD	JCT GROUP	ATMOSP	HERIC POLLUTION						
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	*NAAQ STAND	ARDS:2009			
1	Particulate Matter in (PM10)	µg/m³	IS 5182 (Part 23)	72.0	100 (24 Hours)	60 (Annual)			
2	Particulate Matter in (PM _{2.5})	µg/m³	EPA-Appendix-L (Part-50)	34.3	60 (24 Hours)	40 (Annual)			
3	Sulphur dioxide as SO ₂	µg/m ³	IS 5182 (Part 2)	9.85	80 (24 Hours)	50 (Annual)			
4	Nitrogen Dioxide as NO ₂	µg/m ³	IS 5182 (Part 6)	17.0	80 (24 Hours)	40 (Annual)			
5	Ozone as O ₃	µg/m ³	IS 5182 (Part 9)	6.21	180 (1 Hours)	100 (8Hours			
6	Ammonia as NH ₃	µg/m ³	CPCB Manual-2013	18.4	400 (24 Hours)	100 (Annual			
7	Carbon Monoxide as CO (1hr)	mg/m ³	IS 5182 (Part 10)	BDL (DL: 1.15)	4 (1 Hours)	2 (1 Hours)			
8	Lead as Pb	μg/m ³	IS 5182 (Part 22)	BDL (DL: 0.5)	1 (24 Hours)	0.5 (Annual			
9	Benzene as C ₆ H ₆	µg/m ³	IS 5182 (Part 11)	BDL (DL: 1.0)	5 (Annual)	5 (Annual)			
10	Arsenic as As	ng/m ³ _	IS 5182 (Part 22)	BDL (DL: 1.0)	6 (Annual)	6 (Annual)			
11	Nickel as Ni	ng/m ³	IS 5182 (Part 22)	BDL (DL: 1.0)	20 (Annual)	20 (Annual)			
12	Benzo(a)Pyrene in C ₂₀ H ₁₂	ng/m ³	IS 5182 (Part 12)	BDL (DL: 0.5)	1 (Annual)	1 (Annual)			

Note: BDL: Below Detectable Limit; DL *NAAQ: National Ambient Air Quality.

Verified by

eovarasar

For Life Shell Labs India Pvt. Ltd. Authorized Signatory K. KAMALANATHAN Deputy Technical Manager

******End of Report*****

ABSIN

CHENNAL

60C 077

IS

Page 1 of 1

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be accepte any lightly for loss (damage caused by us or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Sample ID: 2402118	JOE: 2472	Report Date: 19.02.2024				
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address		143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.				
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Noise Monitoring			
Test Commenced on	13.02.2024	Sampling duration	24 hrs			
Test Completed on	17.02.2024	Ambient Temp during sampling	32°C (Avg.)			
Sampling Location	Mentioned Below	RH during sampling	62% (Avg.)			
Sampling Procedure	IS 9989:1981 RA 2020					

TEST REPORT

Location Code	Sampling Location	LDay {dB(A)}	LNight {dB(A)}	Day Time	Night Time
N1	South corner of the Project Site	48.2	39.5		
N2	Near Kattupalli Village	47.6	38.4	6.00 am to 10.00 pm	10.00 pm to 6.00 am
N3	Near Athipattu Pudhu Nagar	58.3	44.9		

Ambient Noise Standards-CPCB

Category Of Area	LDay {dB(A)}	LNigth {dB(A)}	
Industrial Area	75	70	
Commercial Area	65	60	
Residential Area	55	45	
Silence Zone	50	40	

Verified by

J. Permasan

ABS

******End of Report*****

For Life Shell Labs India Pvt. Ltd,

K Kundta Authorized Signatory

K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 1

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report to Under no circumstances, lob accepts are likelike to be retained more than 7 days from the date of issue of the test report to Under no circumstances.



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402119	JOE: 2472	Report Date: 19.02.2024				
Customer Name	M/s. Tamil Nadu Polymer Industries F	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk Thiruvallur District, Tamil Nadu.					
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Surface Water			
Test Commenced on	13.02.2024	Sampling Procedure	e LSL/SOP/CHE/071			
Test Completed on	17.02.2024	Sample Condition	Satisfactory			
Sampling Location	Buckingham Canal (UP Stream)	Sample Quantity	2 liters			

DISC	IPLINE	CHEMICAL T	ESTING								
PROI	DUCT GROUP	WATER									
S.	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface Water Quality Standards (as per IS: 2296).						
No					А	В	С	D	E		
1	Taste		IS 3025-Part 5	Agreeable	None						
2	Odour		IS 3025-Part 5	Agreeable	Unobj						
3	Colour	Hazen	IS 3025-Part 4	10.0	10	300	300				
4	Temperature		IS 3025-Part 9	26.0							
5	рН @ 25°С		IS 3025-Part 11	7.66	8.5	8.5	8.5	8.5	8.5		
6	Conductivity @ 25°C	µmhos/cm	IS 3025-Part 14	16020				1000	2250		
7	Turbidity	NTU	IS 3025-Part 10	1.4	5.0						
8	Dissolved Oxygen	mg/l	IS 3025-Part 38	6.8	6	5	4	4			
9	BOD @27°C for 3 days	mg/l	IS 3025-Part 44	BDL(DL:2.0)	2	3	3				
10	Chemical Oxygen Demand	mg/l	APHA-24 th Edn-	8.0							
11	Total Dissolved Solids (TDS)	🖌 mg/l	IS 3025-Part 16	10640	500		1500		2100		

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

For Life Shell Labs India Pvt. Ltd.

Authorized Signatory K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,

CHENN 60C 07

rib



LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

le ID: 2402119	JOE: 247	2		Repor	t Date	: 19.02	.2024	
PARAMETERS	UNIT	TEST METHOD	RESULTS					
				A	В	С	D	E
Oil and Grease	mg/l	IS 3025-Part 39	BDL(DL:1.0)			0.1	0.1	
Mineral Oil	mg/l	IS 3025-Part 39	BDL(D1.0)	0.01				
Total Hardness as CaCO ₃	mg/l	IS 3025-Part 21	2940	300				
Chloride as Cl	mg/l	IS 3025-Part 32	2862	250		600		600
Sulfate as SO ₄	mg/l	APHA-24 th Edn	760	400		400		1000
Nitrates as NO ₃	mg/l	IS 3025-Part 34	8.1	20		50		
Nitrite as NO ₂	mg/l	IS 3025-Part 34	BDL(DL:0.01)					
Free CO ₂	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)				6	
Ammoniacal Nitrogen as NH4-N	mg/l	IS 3025-Part 34	BDL(DL:1.0)				1.2	
Free Ammonia as N	mg/l	IS 3025-Part 34	0.11				1.2	
Fluorides as F	mg/l	APHA-24 th Edn-2023	2.02	1.5	1.5	1.5		
Calcium as Ca	mg/l	IS 3025-Part 40	708	80.10				
Magnesium as Mg	mg/l	IS 3025-Part 46	281	24.28				
Copper	mg/l	IS 3025 Part 42	0.12	1.5		1.5		
Iron as Fe	mg/l	IS 3025-Part 53	0.18	0.3		50		
Manganese as Mn	mg/l	IS 3025-Part 59	BDL(DL:0.5)	0.5				
Boron as B	mg/ĺ	IS 3025-Part 57	BDL(DL:0.1)					2
	PARAMETERS Oil and Grease Oil and Grease Mineral Oil Total Hardness as CaCO ₃ Chloride as Cl Sulfate as SO ₄ Sulfate as SO ₄ Nitrates as NO ₃ Nitrite as NO ₂ Free CO ₂ Ammoniacal Nitrogen as NH4-N Free Ammonia as N Fluorides as F Calcium as Ca Magnesium as Mg Copper Iron as Fe Manganese as Mn	PARAMETERSUNITOil and Greasemg/lMineral Oilmg/lTotal Hardness as CaCO3mg/lChloride as Clmg/lSulfate as SO4mg/lNitrates as NO3mg/lNitrite as NO2mg/lFree CO2mg/lAmmoniacal Nitrogen as NH4-Nmg/lFree Ammonia as Nmg/lGalcium as Camg/lMagnesium as Mgmg/lIron as Femg/lManganese as Mnmg/l	PARAMETERSUNITTEST METHODOil and Greasemg/lIS 3025-Part 39Mineral Oilmg/lIS 3025-Part 39Total Hardness as CaCO3mg/lIS 3025-Part 21Chloride as Clmg/lIS 3025-Part 32Sulfate as SO4mg/lIS 3025-Part 32Sulfate as NO3mg/lIS 3025-Part 34Nitrite as NO2mg/lIS 3025-Part 34Free CO2mg/lIS 3025-Part 34Free CO2mg/lIS 3025-Part 34Free Ammoniacal Nitrogen as NH4-Nmg/lIS 3025-Part 34Fluorides as Fmg/lIS 3025-Part 34Fluorides as Fmg/lIS 3025-Part 40Magnesium as Mgmg/lIS 3025-Part 40Iron as Femg/lIS 3025-Part 42Iron as Femg/lIS 3025-Part 53Manganese as Mnmg/lIS 3025-Part 59	PARAMETERSUNITTEST METHODRESULTSOil and Greasemg/lIS 3025-Part 39BDL(DL:1.0)Mineral Oilmg/lIS 3025-Part 39BDL(D1.0)Total Hardness as CaCO3mg/lIS 3025-Part 212940Chloride as Clmg/lIS 3025-Part 322862Sulfate as SO4mg/lIS 3025-Part 322862Sulfate as NO3mg/lIS 3025-Part 348.1Nitrite as NO2mg/lIS 3025-Part 348DL(DL:0.01)Free CO2mg/lIS 3025-Part 34BDL(DL:0.01)Free CO2mg/lIS 3025-Part 34BDL(DL:1.0)Ammoniacal Nitrogen as NH4-Nmg/lIS 3025-Part 34BDL(DL:1.0)Free Ammonia as Nmg/lIS 3025-Part 340.11Fluorides as Fmg/lIS 3025-Part 40708Magnesium as Mgmg/lIS 3025-Part 402.02Iron as Femg/lIS 3025-Part 530.18Manganese as Mnmg/lIS 3025-Part 59BDL(DL:0.5)	PARAMETERSUNITTEST METHODRESULTSSurpriseMineral Oilmg/lIS 3025-Part 39BDL(DL:1.0)Mineral Oilmg/lIS 3025-Part 39BDL(DD.0)0.01Total Hardness as CaCO3mg/lIS 3025-Part 322940300Chloride as Clmg/lIS 3025-Part 322862250Sulfate as SO4mg/lIS 3025-Part 348.120Nitrates as NO3mg/lIS 3025-Part 348DL(DL:0.01)Free CO2mg/lIS 3025-Part 34BDL(DL:0.01)Ammoniacal Nitrogen as NH4-Nmg/lIS 3025-Part 34BDL(DL:1.0)Free Ammonia as Nmg/lIS 3025-Part 340.11Fluorides as Fmg/lIS 3025-Part 340.11Fluorides as Amg/lIS 3025-Part 340.11Fluorides as Fmg/lIS 3025-Part 340.11Fluorides as Fmg/lIS 3025-Part 4628.124.28Coppermg/lIS 3025-Part 4628.124.28Coppermg/lIS 3025-Part 530.180.3Iron as Femg/lIS 3025-Part 530.180.3Manganese as Mnmg/lIS 3025-Part 59BDL(DL:0.5)0.5	PARAMETERSUNITTEST METHODRESULTSStarter StarterOil and Greasemg/IIS 3025-Part 39BDL(DL:1.0)Mineral Oilmg/IIS 3025-Part 39BDL(D1.0)0.01Total Hardness as CaCO3mg/IIS 3025-Part 322862250Chloride as CImg/IIS 3025-Part 322862250Sulfate as SO4mg/IIS 3025-Part 3481.120Nitrates as NO3mg/IIS 3025-Part 34BDL(D1.00)1Nitrite as NO2mg/IIS 3025-Part 34BDL(D1.00)1Free CO2mg/IIS 3025-Part 34BDL(D1.00)1Ammoniacal Nitrogen as NH4-Nmg/IIS 3025-Part 34BDL(D1.00)1Fuorides as Fmg/IIS 3025-Part 340.11Fluorides as Fmg/IIS 3025-Part 4070880.10Magnesium as Mgmg/IIS 3025-Part 402.812.42.8Iron as Femg/IIS 3025-Part 530.180.3Manganese as Mnmg/IIS 3025-Part 530.180.3	PARAMETERSUNITTEST METHODRESULTSSummetric sector01 and Greasemg/lIS 3025-Part 39BDL(DL:1.0)0.01 and Greasemg/lIS 3025-Part 39BDL(DD:1.0)0.010.01 Mineral Oilmg/lIS 3025-Part 39BDL(DD:1.0)0.010.01 Mineral Oilmg/lIS 3025-Part 3228622500.01 Mineral Oilmg/lIS 3025-Part 3228622506000.01 Mineral Oilmg/lIS 3025-Part 348.1200.01 Mitrates as NO3mg/lIS 3025-Part 34BDL(DL:1.0)0.01 Nitrate as NO2mg/lIS 3025-Part 34BDL(DL:1.0)1.11 Mitrate as NO2mg/lIS 3025-Part 34BDL(DL:1.0)1.12 Mitrate as NO3mg/lIS 3025-Part 34BDL(DL:1.0)1.11 Mitrate as Nmg/lIS 3025-Part 34BDL(DL:1.0)1.12 Mitrates as Fmg/lIS 3025-Part 340.111.12 Mitrates as Nmg/lIS 3025-Part 340.111.12 Mitrates as Fmg/lIS 3025-Part 340.111.13 Mitrates as Nmg/lIS 3025-Part 450.111.12 Mitrates as Nmg/lIS 3025-Part 450.	PARAMETERSUNITTEST METHODRESULTSSUBURS<

TEST REPORT

Verified by

BS CHENNA 60C 07

For Life Shell Labs India Pvt. Ltd.

Authorized Signatory

K. KAMALANATHAN Deputy Technical Manager

Page 2 of 3



Verified by

LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Samp	le ID: 2402119	JOE: 2472			Repo	rt Date	: 19.02.2	2024			
S.No	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface Water Quality Standards (as per IS: 2296).						
5.110					Α	В	С	Quality	Ε		
29	Lead as Pb	mg/l	IS 3025 Part 47	BDL(DL:0.1)	0.1		0.1				
30	Chromium Cr6+	mg/l	IS 3025-Part 52	BDL(DL:0.1)	0.05	0.05	0.05				
31	Percentage Sodium	%	IS 11624	49.1					60		
32	Sodium absorption ratio	meq/l	IS 11624	8.39					26		
33	Total Phosphate	mg/l	IS 3025 (Part 31)	1.26			30 10				
34	Sodium as Na	mg/l	IS 3025 (Part 45)	1860							
35	Potassium as K	mg/l	IS 3025 (Part 45)	210							
36	Carbonate as CO ₃	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)							
37	Bicarbonate as HCO₃	mg/l	APHA-24 th Edn-2023	132		1					
38	Total Coliforms	MPN/100ml	IS 1622:1981	79	50	500	5000				
39	Fecal Coliforms	MPN/100ml	IS 1622:1981	34							

TECT DEDODT

Note: Class A – Drinking water without conventional treatment but after disinfection. Class B –Water for outdoor bathing. Class C – Drinking water with conventional treatment followed by disinfection. Class D – Water for fish culture and wild life propagation. Class E – Water for irrigation, industrial cooling and controlled waste disposal. (Unobj = Unobjectionable) BDL: Below Detectable Limit; DL: Detectable Limit.

BS

For Life Shell Labs India Pvt. Ltd.

KKunh

Authorized Signatory

K. KAMALANATHAN

Deputy Technical Manager

Page 3 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402120	JOE: 2472	R	Report Date: 19.02.2024
Customer Name	M/s. Tamil Nadu Polymer Industries Pa	rk Limited (TPIPL)	
Address	143 & 187 Of Puzhudivakkam Village, 20 Thiruvallur District, Tamil Nadu.	053 B Part Of Voyalur Vi	llage, Ponneri Taluk,
Date of Sampling	12.02.2024	Sampled by	LSL
Sample Received on	13.02.2024	Sample Description	Surface Water
Test Commenced on	13.02.2024	Sampling Procedure	LSL/SOP/CHE/071
Test Completed on	17.02.2024	Sample Condition	Satisfactory
Sampling Location	Buckingham Canal (Down Stream)	Sample Quantity	2 liters

PARAMETERS Faste Ddour Colour Femperature	WATER UNIT	TEST METHOD IS 3025-Part 5 IS 3025-Part 5	RESULTS Agreeable	Surface A None	(as p B	er Quali per IS: 2 C	-	dards E
Faste Ddour Colour		IS 3025-Part 5		A	(as p B	er IS: 2	296).	
Ddour Colour	,		Agreeable	0.0	-	С	D	E
Ddour Colour	,		Agreeable	None				
Colour		IS 3025-Part 5						
	Hazen		Agreeable	Unobj				
Temperature		IS 3025-Part 4	10.0	10	300	300		
2.1	°C	IS 3025-Part 9	26.0					
оН @ 25°С		IS 3025-Part 11	7.31	8.5	8.5	8.5	8.5	8.5
Conductivity @ 25°C	µmhos/cm	IS 3025-Part 14	16860				1000	2250
Furbidity	NTU	IS 3025-Part 10	1.4	5.0				
Dissolved Oxygen	mg/l	IS 3025-Part 38	6.8	6	5	4	4	
3OD @27°C for 3 days	mg/l	IS 3025-Part 44	BDL(DL:2.0)	2	3	3		
Chemical Oxygen Demand	mg/l	APHA-24 th Edn	11.0					
Fotal Dissolved Solids TDS)	mg/l	IS 3025-Part 16	11200	500		1500	·	2100
low Detectable Limit; DL: Detec	ctable Limit.	ABSIN						
aby Menth		HENNAL	7 g	K. K.	K Autho	rized Sig	Int gnatory	N
	onductivity @ 25°C urbidity issolved Oxygen OD @27°C for 3 days hemical Oxygen remand otal Dissolved Solids FDS)	onductivity @ 25°C µmhos/cm urbidity NTU issolved Oxygen mg/l OD @27°C for 3 days mg/l hemical Oxygen mg/l remand otal Dissolved Solids mg/l ow Detectable Limit; DL: Detectable Limit.	onductivity @ 25°C µmhos/cm IS 3025-Part 14 urbidity NTU IS 3025-Part 10 issolved Oxygen mg/l IS 3025-Part 38 OD @27°C for 3 days mg/l IS 3025-Part 44 hemical Oxygen mg/l APHA-24 th Edn otal Dissolved Solids mg/l IS 3025-Part 16 ow Detectable Limit; DL: Detectable Limit.	onductivity @ 25°C μmhos/cm IS 3025-Part 14 16860 urbidity NTU IS 3025-Part 10 1.4 issolved Oxygen mg/l IS 3025-Part 38 6.8 OD @27°C for 3 days mg/l IS 3025-Part 44 BDL(DL:2.0) hemical Oxygen mg/l APHA-24 th Edn 11.0 otal Dissolved Solids mg/l IS 3025-Part 16 11200 ow Detectable Limit; DL: Detectable Limit. DEtectable Limit. DEtectable Limit.	onductivity @ 25°C μmhos/cm IS 3025-Part 14 16860 urbidity NTU IS 3025-Part 10 1.4 5.0 issolved Oxygen mg/l IS 3025-Part 38 6.8 6 OD @27°C for 3 days mg/l IS 3025-Part 44 BDL(DL:2.0) 2 hemical Oxygen mg/l APHA-24 th Edn 11.0 otal Dissolved Solids mg/l IS 3025-Part 16 11200 500 ow Detectable Limit; DL: Detectable Limit. BS For Life K. K.	interview interview	Image 25 °C µmhos/cm IS 3025-Part 14 16860 urbidity NTU IS 3025-Part 10 1.4 5.0 urbidity NTU IS 3025-Part 10 1.4 5.0 issolved Oxygen mg/l IS 3025-Part 38 6.8 6 5 4 OD @27°C for 3 days mg/l IS 3025-Part 44 BDL(DL:2.0) 2 3 3 hemical Oxygen mg/l APHA-24 th Edn 11.0 otal Dissolved Solids mg/l IS 3025-Part 16 11200 500 1500 ow Detectable Limit; DL: Detectable Limit. ABS Authorized Sig K. KAMALAN Deputy Technical otal Dissolved Solids mg/l IS 3025-Part 16 11200 500 1500 Deputy Technical	In ge 25 C μmhos/cm IS 3025-Part 14 16860 1000 urbidity NTU IS 3025-Part 14 16860 1000 urbidity NTU IS 3025-Part 10 1.4 5.0 1000 urbidity MTU IS 3025-Part 38 6.8 6 5 4 4 OD @27°C for 3 days mg/l IS 3025-Part 44 BDL(DL:2.0) 2 3 3 hemical Oxygen mg/l APHA-24 th Edn 11.0 otal Dissolved Solids mg/l IS 3025-Part 16 11200 500 1500 ow Detectable Limit; DL: Detectable Limit. </td

Page 1 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the activity of the results in the 7 drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



SAMON ?

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Samp	le ID: 2402120	JOE: 247	TEST REPORT		Repor	t Date:	19.02.2	2024	
S.No	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface		r Qualit er IS: 22		ndards
	3				А	В	С	D	E
12	Oil and Grease	mg/l	IS 3025-Part 39	BDL(DL:1.0)			0.1	0.1	
13	Mineral Oil	mg/l	IS 3025-Part 39	BDL(D1.0)	0.01				
14	Total Hardness as CaCO₃	mg/l	IS 3025-Part 21	4060	300				
15	Chloride as Cl	mg/l	IS 3025-Part 32	4320	250		600		600
16	Sulfate as SO ₄	mg/l	APHA-24 th Edn-2023	950	400		400		1000
17	Nitrates as NO ₃	mg/l	IS 3025-Part 34	9.62	20		50		
18	Nitrite as NO ₂	mg/l	IS 3025-Part 34	BDL(DL:0.01)					
19	Free CO ₂	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)				6	
20	Ammoniacal Nitrogen as NH4-N	mg/l	IS 3025-Part 34	BDL(DL:1.0)				1.2	
21	Free Ammonia as N	mg/l	IS 3025-Part 34	0.14				1.2	
22	Fluorides as F	mg/l	APHA-24 th Edn	3.11	1.5	1.5	1.5		
23	Calcium as Ca	mg/l	IS 3025-Part 40	816	80.10				
24	Magnesium as Mg	mg/l	IS 3025-Part 46	485	24.28				
25	Copper	mg/l	IS 3025 Part 42	BDL(DL:0.5)	1.5		1.5		
26	Iron as Fe	mg/l	IS 3025-Part 53	0.21	0.3		50		
27	· Manganese as Mn	mg/l	IS 3025-Part 59	BDL(DL:0.5)	0.5				
28	Boron as B	mg/l	IS 3025-Part 57	0.23					2
Verifi	ed by	. /	1 alerta		For Life	e Shell	Labs Ind	dia Pv	t. Ltd.
F	BAILE	CHEL	CHENNAL T		K. 1	· · · ·	orized S		

TEST REPORT

Page 2 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report of Under no circumstances. Ich accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, ^{*}Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST	REPORT

Sampl	e ID: 2402120	JOE: 2472			Repo	rt Date	: 19.02.	2024			
S.No	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface Water Quality Standards (as per IS: 2296).						
5.140	FARAMETERS				Α	В	С	ualit	Е		
29	Lead as Pb	mg/l	IS 3025 Part 47	BDL(DL:0.1)	0.1		0.1				
30	Chromium Cr6+	mg/l	IS 3025-Part 52	BDL(DL:0.1)	0.05	0.05	0.05				
31	Percentage Sodium	%	IS 11624	55.1					60		
32	Sodium absorption ratio	meq/l	IS 11624	17.0					26		
33	Total Phosphate	mg/l	IS 3025 (Part 31)	1.34							
34	Sodium as Na	mg/l	IS 3025 (Part 45)	1900							
35	Potassium as K	mg/l	IS 3025 (Part 45)	260							
36	Carbonate as CO ₃	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)							
37	Bicarbonate as HCO₃	mg/l	APHA-24 th Edn-2023	164							
38	Total Coliforms	MPN/100ml	IS 1622:1981	84	50	500	5000				
39	Fecal Coliforms	MPN/100ml	IS 1622:1981	79							

Note: Class A - Drinking water without conventional treatment but after disinfection. Class B - Water for outdoor bathing. Class C - Drinking water with conventional treatment followed by disinfection. Class D – Water for fish culture and wild life propagation. Class E – Water for irrigation, industrial cooling and controlled waste disposal. (Unobj = Unobjectionable) BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

For Life Shell Labs India Pvt. Ltd.

KKmb

Authorized Signatory K. KAMALANATHAN

Deputy Technical Manager

Page 3 of 3

Note(1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, a that I down from the date of issue of the test report () Under no circumstances, lab accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402121	JOE: 2472		Report Date: 19.02.2024
Customer Name	M/s. Tamil Nadu Polymer Industrie	s Park Limited (TPIPL)	
Address	143 & 187 Of Puzhudivakkam Village Thiruvallur District, Tamil Nadu.	e, 2053 B Part Of Voyalur V	illage, Ponneri Taluk,
Date of Sampling	12.02.2024	Sampled by	LSL
Sample Received on	13.02.2024	Sample Description	Surface Water
Test Commenced on	13.02.2024	Sampling Procedur	e LSL/SOP/CHE/071
Test Completed on	17.02.2024	Sample Condition	Satisfactory
Sampling Location	Kosasthalaiyar river	Sample Quantity	2 liters

DISC	IPLINE	CHEMICAL T	ESTING								
PRO	DUCT GROUP	WATER									
S.	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface Water Quality Standard (as per IS: 2296).						
No					А	В	С	D	E		
1	Taste		IS 3025-Part 5	Agreeable	None						
2	Odour	·	IS 3025-Part 5	Agreeable	Unobj						
3	Colour	Hazen	IS 3025-Part 4	10.0	10	300	300				
4	Temperature	°C	IS 3025-Part 9	26.5				-			
5	pH @ 25°C		IS 3025-Part 11	7.60	8.5	8.5	8.5	8.5	8.5		
6	Conductivity @ 25°C	µmhos/cm	IS 3025-Part 14	4860				1000	2250		
7	Turbidity	NTU	IS 3025-Part 10	1.1	5.0						
8	Dissolved Oxygen	mg/l	IS 3025-Part 38	6.6	6	5	4	4			
9	BOD @27°C for 3 days	mg/l	IS 3025-Part 44	BDL(DL:2.0)	2	3	3				
10	Chemical Oxygen Demand	mg/l	APHA-24 th Edn- 2023	8.0							
11	Total Dissolved Solids (TDS)	mg/l	IS 3025-Part 16	12480	500		1500		2100		
BDL:	Below Detectable Limit; DL: Detecta	able Limit.	THE INCOME								
A	BALAN	SHEL)				K	I Labs Ir KAAAA rized Si IALAI	gnatory			
011	ality Manager		· · ·	02	Depu	ity T	echnic	al Ma	nage		

Page 1 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Samp	le ID: 24021212	JOE: 2472	2		Report	t Date:	19.02.2	2024	
S.No	PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface		er Qualit er IS: 22		ndards
					Α	В	С	D	E
12	Oil and Grease	mg/l	IS 3025-Part 39	BDL(DL:1.0)			0.1	0.1	
13	Mineral Oil	mg/l	IS 3025-Part 39	BDL(D1.0)	0.01				
14	Total Hardness as CaCO₃	mg/l	IS 3025-Part 21	3280	300				
15	Chloride as Cl	mg/l	IS 3025-Part 32	3664	250		600		600
16	Sulfate as SO ₄	mg/l	APHA-24 th Edn-2023	850	400		400		1000
17	Nitrates as NO ₃	mg/l.	IS 3025-Part 34	3.05	20	// ***	50		
18	Nitrite as NO ₂	mg/l	IS 3025-Part 34	BDL(DL:0.01)					
19	Free CO ₂	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)				6	
20	Ammoniacal Nitrogen as NH4-N	mg/l	IS 3025-Part 34	BDL(DL:1.0)				1.2	
21	Free Ammonia as N	mg/l	IS 3025-Part 34	0.24	1. 			1.2	
22	Fluorides as F	mg/l	APHA-24 th Edn-2023	1.26	1.5	1.5	1.5		
23	Calcium as Ca	mg/l	IS 3025-Part 40	856	80.10				
24	Magnesium as Mg	mg/l	IS 3025-Part 46	274	24.28				
25	Copper	mg/l	IS 3025 Part 42	BDL(DL:0.01)	1.5		1.5		
26	Iron as Fe	mg/l	IS 3025-Part 53	0.26	0.3		50		
27	Manganese as Mn	mg/l	IS 3025-Part 59	BDL(DL:0.5)	0.5				
28	Boron as B	mg/l	IS 3025-Part 57	BDL(DI:0.1)					2
Verifie	d by	. /	10-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-1-		For Life	e Shell	Labs Ind	dia Pvi	. Ltd.
For	BALAJI W Manager	113	CHENNAL STIC		., .,		From orized S		

TEST REPORT

Deputy Technical Manager

10

Page 2 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage caused by use or



LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai - 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

le ID: 2402121	JOE: 2472			Repo	ort Date	e: 19.02	.2024	ŀ		
PARAMETERS	UNIT	TEST METHOD	RESULTS	Surface Water Quality Standards (as per IS: 2296).						
				Α	В	С	D	E		
Lead as Pb	mg/l	IS 3025 Part 47	BDL(DL:0.01)	0.1		0.1				
Chromium Cr6+	mg/l	IS 3025-Part 52	BDL(DL:0.1)	0.05	0.05	0.05				
Percentage Sodium	%	IS 11624	48.9					60		
Sodium absorption ratio	meq/l	IS 11624	8.05					26		
Total Phosphate	mg/l	IS 3025 (Part 31)	1.40							
Sodium as Na	mg/l	IS 3025 (Part 45)	1650							
Potassium as K	mg/l	IS 3025 (Part 45)	180							
Carbonate as CO ₃	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)							
Bicarbonate as HCO ₃	mg/l	APHA-24 th Edn-2023	143							
Total Coliforms	MPN/100ml	IS 1622:1981	40	50	500	5000	,			
Fecal Coliforms	MPN/100ml	IS 1622:1981	23					<u></u>		
	PARAMETERS Lead as Pb Chromium Cr6+ Percentage Sodium Sodium absorption ratio Total Phosphate Sodium as Na Potassium as K Carbonate as CO ₃ Bicarbonate as HCO ₃ Total Coliforms	PARAMETERSUNITLead as Pbmg/lChromium Cr6+mg/lPercentage Sodium%Sodium absorption ratiomeq/lTotal Phosphatemg/lSodium as Namg/lPotassium as Kmg/lCarbonate as CO3mg/lBicarbonate as HCO3mg/lTotal ColiformsMPN/100ml	PARAMETERSUNITTEST METHODLead as Pbmg/lIS 3025 Part 47Chromium Cr6+mg/lIS 3025-Part 52Percentage Sodium%IS 11624Sodium absorption ratiomeq/lIS 11624Total Phosphatemg/lIS 3025 (Part 31)Sodium as Namg/lIS 3025 (Part 45)Potassium as Kmg/lIS 3025 (Part 45)Carbonate as CO3mg/lAPHA-24 th Edn-2023Bicarbonate as HCO3mg/lIS 1622:1981	PARAMETERSUNITTEST METHODRESULTSLead as Pbmg/lIS 3025 Part 47BDL(DL:0.01)Chromium Cr6+mg/lIS 3025-Part 52BDL(DL:0.1)Percentage Sodium%IS 1162448.9Sodium absorption ratiomeq/lIS 116248.05Total Phosphatemg/lIS 3025 (Part 31)1.40Sodium as Namg/lIS 3025 (Part 45)1650Potassium as Kmg/lIS 3025 (Part 45)180Bicarbonate as CO3mg/lAPHA-24 th Edn-2023BDL(DL:1.0)Bicarbonate as HCO3MPN/100mlIS 1622:198140	PARAMETERS UNIT TEST METHOD RESULTS Single state Lead as Pb mg/l IS 3025 Part 47 BDL(DL:0.01) 0.1 Chromium Cr6+ mg/l IS 3025-Part 52 BDL(DL:0.1) 0.05 Percentage Sodium % IS 11624 48.9 Sodium absorption ratio meq/l IS 3025 (Part 31) 1.40 Total Phosphate mg/l IS 3025 (Part 45) 1650 Sodium as Na mg/l IS 3025 (Part 45) 1650 Potassium as K mg/l IS 3025 (Part 45) 180 Bicarbonate as CO ₃ mg/l APHA-24 th Edn-2023 BDL(DL:1.0) Bicarbonate as HCO ₃ mg/l APHA-24 th Edn-2023 143 Total Coliforms MPN/100ml IS 1622:1981 400 50	PARAMETERS UNIT TEST METHOD RESULTS State of S	PARAMETERS UNIT TEST METHOD RESULTS Substrate State	PARAMETERS UNIT TEST METHOD RESULTS Substract Substrate Substrate Substract Substract Substrate Substract Substrat		

TEST REPORT

Note: Class A - Drinking water without conventional treatment but after disinfection. Class B - Water for outdoor bathing. Class C - Drinking water with conventional treatment followed by disinfection. Class D - Water for fish culture and wild life propagation. Class E - Water for irrigation, industrial cooling and controlled waste disposal. (Unobj = Unobjectionable) BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

ity Marlager

For Life Shell Labs India Pvt. Ltd.

K Kunduk Authorized Signatory

K. KAMALANATHAN Deputy Technical Manager

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai - 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402122	JOE: 2472		Report Date: 19.02.2024			
Customer Name	M/s. Tamil Nadu Polymer Ir	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address	a subject consideration and a second s	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.				
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Bore Well Water			
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/071			
Test Completed on	17.02.2024	Sample Condition	Satisfactory			
Sampling Location	Project Site	Sample Quantity	2 liters			

DISCI	PLINE	CHEMICAL TESTING					
PRODUCT GROUP		WATER					
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012		
1	Colour	Hazen	IS 3025-Part 4	5.0	15.0		
2	Odor		IS 3025-Part 5	Agreeable	Agreeable		
3	Temperature	°C	IS 3025-Part 9	27.0			
4	рН @ 25°С		IS 3025-Part 11	7.70	6.5-8.5		
5	Electrical Conductivity	µmhos/cm	IS 3025-Part 14	940			
6	Turbidity	NTU	IS 3025-Part 10	1.1	5.0		
7	Total Dissolved Solids (TDS)	mg/l	IS 3025-Part 16	514	2000		
8	Chemical Oxygen Demand	mg/l	APHA-24 th Edn-2023	BDL(DL:4.0)			
9	Total Hardness as CaCO ₃	mg/l	IS 3025-Part 21	202	600		
10	Calcium Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	110			
11	Magnesium Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	92.0			
12	Total Alkalinity as CaCO ₃	mg/l	IS 3025 part-23	140	600		

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Loovarasi

For Life Shell Labs India Pvt. Ltd,

K Kruth Authorized Signatory K. KAMALANATHAN Deputy Technical Manage

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage c used by use o



OSHAS 18001 : 2007 Certified Company

LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample	e ID: 2402122	JOE: 2472	2	Report Date: 19	9.02.2024
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012
10			IS 3025-Part 32	180	1000
13	Chloride as Cl	mg/l			
14	Sulphate as SO ₄ ²⁻	mg/l	APHA-24 th Edn-2023	63.0	400
15	Calcium as Ca	mg/l	IS 3025-Part 40	44.0	200
16	Magnesium as Mg	mg/l	IS 3025 (Part 46)	22.1	100
17	Iron as Fe	mg/l	IS 3025 (Part 53)	0.14	0.3
18	Reactive Silica as Sio ₂	mg/l	IS 3025 (Part 35)	19.0	
19	Carbonate Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	140	
20	Non Carbonate Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	62.0	
21	Flouride as F	mg/l	APHA-24 th Edn-2023	0.13	1.5
22	Nitrate as NO ₃	mg/l	APHA-24 th Edn-2023	2.48	45
23	Nitrite as NO ₂	mg/l	IS 3025 (Part 34)	BDL(DL:0.01)	
24	Orthophosphate	mg/l	IS 3025 (Part 31)	0.62	
25	Sodium as Na	mg/l	IS 3025 (Part 45)	58.0	
26	Potassium as K	mg/l	IS 3025 (Part 45)	8.0	-
27	Carbon	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)	
28	Bicarbonate	mg/l	APHA-24 th Edn-2023	171	
29	Boron	mg/l	IS 3025 (Part 57)	BDL(DL:0.1)	0.5

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Povarasa

For Life Shell Labs India Pvt. Ltd,

5 Kup

Authorized Signatory K. KAMALANATHAN

Deputy Technica Manager

Page 2 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, İyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402122	JOE: 2472		Report Date: 19.02.2024		
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address		143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.			
Date of Sampling	12.02.2024	Sampled by	LSL		
Sample Received on	13.02.2024	Sample Description	Bore Well Water		
Test Commenced on	13.02.2024	Sampling Procedure	LSL/MIC/SOP/004		
Test Completed on	17.02.2024	Sample Condition	Satisfactory		
Sampling Location	Project Site	Sample Quantity	250 ml		

DISCIPLIN	NE	BIOLOGICAL TESTI	NG		
PRODUC	T GROUP	WATER			
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012
4	Total Coliforms	MPN/100ml	IS 1622:1981	<2	Absent/100ml
1			IS 1622:1981	<2	Absent/100ml
2	Fecal Coliforms	MPN/100ml		<2	Absent/100ml
3	E.coli	MPN/100ml	IS 1622:1981	<2	Aboutly room

Note: 1. Total Coliforms, Fecal Coliforms, E. coli are in quantitative (value) not in qualitative (like Present/Absent).

2. Less than 2MPN/100ml is equal to absent which is not contains coliform group, so sample is Pass.

3. More than 2MPN/100ml is sample contain coliform group, so sample is Fail.

4. MPN: Most Probable Number.

For Life Shell Labs India Pvt. Ltd, BSIN HENNAI 2 < Verified & Authorized by 60C 077 -Manager anty

******End of Report****

Page 3 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402123	JOE: 2472		Report Date: 19.02.2024			
Customer Name	M/s. Tamil Nadu Polymer Ind	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address		143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.				
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Bore Well Water			
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/071			
Test Completed on	17.02.2024	Sample Condition	Satisfactory			
Sampling Location	Kattupalli	Sample Quantity	2 liters			

DISCIE	PLINE	CHEMICAL TESTING					
PRODUCT GROUP		WATER					
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012		
1	Colour	Hazen	IS 3025-Part 4	5.0	15.0		
2	Odor		IS 3025-Part 5	Agreeable	Agreeable		
3	Temperature	°C	IS 3025-Part 9	27.0			
4	рН @ 25°С		IS 3025-Part 11	7.73	6.5-8.5		
5	Electrical Conductivity	µmhos/cm	IS 3025-Part 14	870			
6	Turbidity	NTU	IS 3025-Part 10	1.2	5.0		
7	Total Dissolved Solids (TDS)	mg/l	IS 3025-Part 16	470	2000		
8	Chemical Oxygen Demand	mg/l	APHA-24 th Edn-2023	BDL(DL:4.0)			
9	Total Hardness as CaCO ₃	mg/l	IS 3025-Part 21	184	600		
10	Calcium Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	100			
11	Magnesium Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	84.0			
12	Total Alkalinity as CaCO ₃	mg/l	IS 3025 part-23	124	600		

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Voovalasa

For Life Shell Labs India Pvt. Ltd,

Kkuht

Authorized Signatory

K. KAMALANATHAN Deputy Technical Manager

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, 'Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample	e ID: 2402123	JOE: 2472	2	Report Date: 19	9.02.2024
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012
13	Chloride as Cl	mg/l	IS 3025-Part 32	148	1000
14	Sulphate as SO ₄ ²⁻	mg/l	APHA-24 th Edn-2023	42.0	400
15	Calcium as Ca	mg/l	IS 3025-Part 40	40.0	200
16	Magnesium as Mg	mg/l	IS 3025 (Part 46)	20.2	100
17	Iron as Fe	mg/l	IS 3025 (Part 53)	0.11	0.3
18	Reactive Silica as Sio ₂	mg/l	IS 3025 (Part 35)	17.0	
19	Carbonate Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	124	
20	Non Carbonate Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	60.0	
21	Flouride as F	mg/l	APHA-24 th Edn-2023	0.18	1.5
22	Nitrate as NO ₃	mg/l	APHA-24 th Edn-2023	2.50	45
23	Nitrite as NO ₂	mg/l	IS 3025 (Part 34)	BDL(DL:0.01)	
24	Orthophosphate	mg/l	IS 3025 (Part 31)	0.71	
25	Sodium as Na	mg/l	IS 3025 (Part 45)	58.0	
26	Potassium as K	mg/l	IS 3025 (Part 45)	10.0	
27	Carbon	mg/l	APHA-24 th Edn-2023	BDL(DL:1.0)	
28	Bicarbonate	mg/l	APHA-24 th Edn-2023	151	
29	Boron	mg/l	IS 3025 (Part 57)	BDL(DL:0.1)	0.5

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Povarasar.



For Life Shell Labs India Pvt. Ltd,

Authorized Signatory

K. KAMALANATHAN Deputy Technical Manager

Page 2 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be trained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402123	JOE: 2472		Report Date: 19.02.2024		
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.				
Date of Sampling	12.02.2024	Sampled by	LSL		
Sample Received on	13.02.2024	Sample Description	Bore Well Water		
Test Commenced on	13.02.2024	Sampling Procedure	LSL/MIC/SOP/004		
Test Completed on	17.02.2024	Sample Condition	Satisfactory		
Sampling Location	Kattupalli	Sample Quantity	250 ml		

DISCIPLI	NE	BIOLOGICAL TEST			
PRODUC	T GROUP	WATER		<i>i</i> .	
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012
1	Total Coliforms	MPN/100ml	IS 1622:1981	<2	Absent/100ml
2	Fecal Coliforms	MPN/100ml	IS 1622:1981	<2	Absent/100ml
3	E.coli	MPN/100ml	IS 1622:1981	<2	Absent/100ml

Note: 1. Total Coliforms, Fecal Coliforms, E. coli are in quantitative (value) not in qualitative (like Present/Absent).

2. Less than 2MPN/100ml is equal to absent which is not contains coliform group, so sample is Pass.

3. More than 2MPN/100ml is sample contain coliform group, so sample is Fail.

TENNAL

6

4. MPN: Most Probable Number.

For Life Shell/Labs India Pvt. Ltd,

Verified & Authorized by

Quality Manager

******End of Report****

Page 3 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, the test items will not be retained more than 7 days from the date of issue of the test report. 6) Under no circumstances, lab accepts any liability for loss/damage caused by use or



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iỳyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402124	JOE: 2472		Report Date: 19.02.2024			
Customer Name	M/s. Tamil Nadu Polymer Indus	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.					
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Bore Well Water			
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/071			
Test Completed on	17.02.2024	Sample Condition	Satisfactory			
Sampling Location	Athipattu Pudhu Nagar	Sample Quantity	2 liters			

DISCIP	LINE	CHEMICAL TESTING					
PRODUCT GROUP		WATER					
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012		
1	Colour	Hazen	IS 3025-Part 4	5.0	15.0		
2	Odor		IS 3025-Part 5	Agreeable	Agreeable		
3	Temperature	°C	IS 3025-Part 9	26.5			
4	pH @ 25°C		IS 3025-Part 11	7.34	6.5-8.5		
5	Electrical Conductivity	µmhos/cm	IS 3025-Part 14	1087			
6	Turbidity	NTU	IS 3025-Part 10	1.1	5.0		
7	Total Dissolved Solids (TDS)	mg/l	IS 3025-Part 16	728	2000		
8	Chemical Oxygen Demand	mg/l	APHA-24 th Edn-2023	BDL(DL:4.0)			
9	Total Hardness as CaCO ₃	mg/l	IS 3025-Part 21	286	600		
10	Calcium Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	150			
11	Magnesium Hardness as CaCO ₃	-mg/l	APHA-24 th Edn-2023	136			
12	Total Alkalinity as CaCO ₃	mg/l	IS 3025 part-23	168	600		

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Pormasan.

For Life Shell Labs India Pvt. Ltd,

K Kruht Authorized Signatory

K. KAMALANATHAN

Deputy Technical

Page 1 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer, budget no circumstances, lab accepts any liability for loss/damage caused by use or

NDIA



OSHAS 18001 : 2007 Certified Company

LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, İyyappanthangal, Chennai - 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Comple	ID: 2402124	JOE: 2472		Report Date: 19	.02.2024
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012
10	Chloride as Cl	mg/l	IS 3025-Part 32	180	1000
13	Sulphate as SO ₄ ²⁻	mg/l	APHA-24 th Edn-2023	51.0	400
14		mg/l	IS 3025-Part 40	60.0	200
15	Calcium as Ca	mg/l	IS 3025 (Part 46)	32.6	100
16	Magnesium as Mg	mg/l	IS 3025 (Part 53)	0.11	0.3
17	Iron as Fe	mg/l	IS 3025 (Part 35)	22.0	
18	Reactive Silica as Sio2Carbonate Hardness as CaCO3	mg/l	APHA-24 th Edn-2023	168	
19	Non Carbonate Hardness as CaCO ₃	mg/l	APHA-24 th Edn-2023	118	
20		mg/l	APHA-24 th Edn-2023	0.21	1.5
21	Flouride as F	mg/l	APHA-24 th Edn-2023	2.30	45
22	Nitrate as NO ₃	mg/l	IS 3025 (Part 34)	BDL(DL:0.01)	
23	Nitrite as NO ₂	mg/l	IS 3025 (Part 31)	0.77	
24	Orthophosphate	mg/l	IS 3025 (Part 45)	75.0	
25	Sodium as Na	mg/l	IS 3025 (Part 45)	11.0	
26	Potassium as K		APHA-24 th Edn-2023	BDL(DL:1.0)	
27	Carbon	mg/l	APHA-24 th Edn-2023	205	
28	Bicarbonate	mg/l	IS 3025 (Part 57)	BDL(DL:0.1)	0.5
29	Boron	mg/l	- 15 3025 (Part 57)	0000(00.0.1)	

BDL: Below Detectable Limit; DL: Detectable Limit.

Verified by

J. Porrarasan.

For Life Shell Labs India Pvt. Ltd,

K Kundut Authorized Signatory

K. KAMALANATHAN Deputy Technical Manager

Page 2 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,

BOW



LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Completion 2402124	JOE: 2472		Report Date: 19.02.2024		
Sample ID: 2402124	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)				
Customer Name Address	143 & 187 Of Puzhudivakkam Village Thiruvallur District, Tamil Nadu.	.43 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk,			
Date of Sampling	12.02.2024	Sampled by	LSL		
Sample Received on	13.02.2024	Sample Description	Bore Well Water		
Test Commenced on	13.02.2024	Sampling Procedure	LSL/MIC/SOP/004		
Test Completed on	17.02.2024	Sample Condition	Satisfactory		
Sampling Location	Athipattu Pudhu Nagar	Sample Quantity	250 ml		

DISCIPLINE PRODUCT GROUP		BIOLOGICAL TESTING				
		WATER				
S. No.	PARAMETERS	UNIT	TEST METHOD	RESULTS	PERMISSIBLE LIMIT AS PER IS 10500-2012	
5. 10.			IS 1622:1981	<2	Absent/100ml	
1	Total Coliforms	MPN/100ml	15 1022.1501		Absent/100ml	
2	2 Fecal Coliforms	MPN/100ml	IS 1622:1981	<2	Absent/100mi	
2 Fecal contornis			IS 1622:1981	<2	Absent/100ml	
3	E.coli	MPN/100ml	15 1622:1981	~~		

Note: 1. Total Coliforms, Fecal Coliforms, E. coli are in quantitative (value) not in qualitative (like Present/Absent).

2. Less than 2MPN/100ml is equal to absent which is not contains coliform group, so sample is Pass.

More than 2MPN/100ml is sample contain coliform group, so sample is Fail.

B

1

4. MPN: Most Probable Number.

For Life Shell Labs India Pvt. Ltd,

Verified & Authorized by

Quality Manager

******End of Report****

Page 3 of 3

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any promotional activity or publicity purpose without written consent by us. 4) Samples are not drawn by us unless otherwise mentioned. 5) Unless specifically requested by the customer,



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402125	JÓE: 2472	Report Date: 19.02.2024	
Customer Name	M/s. Tamil Nadu Polymer Industries		
Address	143 & 187 Of Puzhudivakkam Village, Thiruvallur District, Tamil Nadu.	, 2053 B Part Of Voyalur Village	
Date of Sampling	12.02.2024	Sampled by	LSL
Sample Received on	13.02.2024	Sample Description	Soil
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/074
	17.02.2024	Sample Condition	Satisfactory
Test Completed on	South Corner of the project site	Sample Quantity	2 Kgs
Sampling Location	South Comer of the project site		

DISCIPLI	NE	CHEMICAL TESTING POLLUTION & ENVIRONMENT				
	T GROUP					
S. No. PARAMETERS		UNIT	TEST METHOD	RESULTS		
5. 110.	1 pH Value		IS 2720 (Part 26)	8.91		
1		ms/cm	IS 14767 (2000)	0.284		
2	Electrical Conductivity	%	IS 2720 (Part 2)	6.05		
3	Moisture	g/cm ³	IS 2720(Part 3)	1.28		
4	Bulk Density		IS 2720 (Part 22)	1.02		
5	Total Organic Matter	%		0.59		
6	Total Organic Carbon	%	IS 2720 (Part 27)	0.008		
7	Total Soluble Sulphate as SO ₄ ²⁻	%	IS 2720 (Part 27)			
	Total Kjheldal Nitrogen as N	%	IS 14684	0.013		
8		%	IS 10158	BDL(DL:0.1)		
9	Total Phosphorus as P ⁺		Method of analysis for soils of arid and	7.6		
10	Chloride as Cl-	meq/l	semi-arid Regions, FAO	0.98		
11	Soluble Potassium as K ⁺	meq/l	Semi-anu Regions, rAo			

Note: BDL: Below Detectable Limit; DL: Detectable Limit. meq/l- milliequivalents per liter

Verified by

J. Voovanasi

For Life Shell Labs India Pvt. Ltd,

Authorized Signatory

K. KAMALANATHAN

Deputy Technical Manager

Page 1 of 1



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai - 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Sample	Sample ID: 2402125			Report Date: 19.02.2024	
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	
12	Soluble Sodium as Na ₂ ⁺	meq/l		1.59	
13	Soluble Calcium as Ca ₂ ⁺	meq/l	Mathed of applysis for soils of	6.6	
14	Soluble Magnesium as Mg	meq/l	Method of analysis for soils of arid and semi-arid Regions, FAO	3.2	
15	Texture		aria and semi-aria Regions, FAO	Sandy	
16	Porosity	%		30.0	
17	Manganese as Mn	%	IS 13624 : 1993 (RA 2013)	0.004	
18	Sodium absorption Ratio	meq/l	LSL/CHE/SOP/080	0.72	
19	Zinc as Zn	%	IS 13624 : 1993 (RA 2013	0.004	
20	Available Iron	%	IS 13624 : 1993 (RA 2013	0.008	
21	Cation Exchange Capacity	meq/100g	IS 2720 Part-24	6.51	
22	Water Holding Capacity.	%	IS 14765	15.8	

Note: BDL: Below Detectable Limit; DL: Detectable Limit. meq/l- milliequivalents per liter

Verified by

J. Poermasan.

******End of Report*****

K Kunht Authorized Signatory

For Life Shell Labs India Pvt. Ltd,

Debuty

Page 2 of 2



LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Т	ES	ΤI	RE	EP(OR	Т

Sample ID: 2402126	JOE: 2472	Report Date: 19.02.2024				
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)					
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.					
Date of Sampling	12.02.2024	Sampled by	LSL			
Sample Received on	13.02.2024	Sample Description	Soil			
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/074			
Test Completed on	17.02.2024	Sample Condition	Satisfactory			
Sampling Location	Athipattu Pudhu Nagar	Sample Quantity	2 Kgs			

DISCIPLI	NE	CHEMICAL TESTING				
PRODUC	T GROUP	POLLUTION 8	ITION & ENVIRONMENT			
S. No. PARAMETERS		UNIT	TEST METHOD	RESULTS		
1	pH Value		IS 2720 (Part 26)	8.83		
2	Electrical Conductivity	ms/cm	IS 14767 (2000)	0.274		
3	Moisture	%	IS 2720 (Part 2)	5.60		
4	Bulk Density	g/cm ³	IS 2720(Part 3)	1.27		
5	Total Organic Matter	%	IS 2720 (Part 22)	1.04		
6	Total Organic Carbon	%	IS 2720 (Part 27)	0.61		
7	Total Soluble Sulphate as SO ₄ ²⁻	%	IS 2720 (Part 27)	0.007		
8	Total Kjheldal Nitrogen as N	%	IS 14684	0.014		
9	Total Phosphorus as P ⁺	%	IS 10158	BDL(DL:0.1)		
10	Chloride as Cl-	meq/l	Method of analysis for soils of arid and	7.4		
11	Soluble Potassium as K ⁺	meq/l	semi-arid Regions, FAO	0.98		

ABSI

CHENNA

60C 07

Note: BDL: Below Detectable Limit; DL: Detectable Limit. meq/l- milliequivalents per liter.

Verified by

For Life Shell Labs India Pvt. Ltd,

Kkunht

Authorized Signatory K. KAMALANATHAN Demity Technical Manager



LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Sample	Sample ID: 2402126			Report Date: 19.02.2024 RESULTS	
S. No	PARAMETERS				
10	Soluble Sodium as Na ₂ ⁺	meq/l		1.57	
12		meq/l		6.7	
13	Soluble Calcium as Ca ₂ ⁺	meq/l	Method of analysis for soils of	3.3	
14	Soluble Magnesium as Mg		arid and semi-arid Regions, FAO	Sandy	
15	Texture			31.0	
16	Porosity	%		0.003	
17	Manganese as Mn	%	IS 13624 : 1993 (RA 2013)		
18	Sodium absorption Ratio	meq/l	LSL/CHE/SOP/080	0.70	
19	Zinc as Zn	%	IS 13624 : 1993 (RA 2013	0.005	
		%	IS 13624 : 1993 (RA 2013	0.010	
20	Available Iron		IS 2720 Part-24	6.48	
21	Cation Exchange Capacity	meq/100g			
22	Water Holding Capacity.	%	IS 14765	15.3	

******End of Report*****

Note: BDL: Below Detectable Limit; DL: Detectable Limit. meq/l- milliequivalents per liter.

Verified by

J. Joevaresan

For Life Shell Labs India Pvt. Ltd,

K Kunht Authorized Signatory K. KAMALANATHAN

Deputy Technical Manag



2

LIFE SHELL LABS INDIA PVT. LTD.

(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

TEST REPORT

Sample ID: 2402127	JOE: 2472	Report Date: 19.02.2024		
Customer Name	M/s. Tamil Nadu Polymer Industries Park Limited (TPIPL)			
Address	143 & 187 Of Puzhudivakkam Village, 2053 B Part Of Voyalur Village, Ponneri Taluk, Thiruvallur District, Tamil Nadu.			
Date of Sampling	12.02.2024	Sampled by	LSL	
Sample Received on	13.02.2024	Sample Description	Soil	
Test Commenced on	13.02.2024	Sampling Procedure	LSL/CHE/SOP/074	
Test Completed on	17.02.2024	Sample Condition	Satisfactory	
Sampling Location	Kattupalli Village	Sample Quantity	2 Kgs	

DISCIPLI	DISCIPLINE		CHEMICAL TESTING				
PRODUCT GROUP		POLLUTION & ENVIRONMENT					
S. No. PARAMETERS		UNIT	TEST METHOD	RESULTS			
1	pH Value		IS 2720 (Part 26)	8.63			
2	Electrical Conductivity	ms/cm	IS 14767 (2000)	0.342			
3	Moisture	%	IS 2720 (Part 2)	5.22			
	Bulk Density	g/cm ³	IS 2720(Part 3)	1.25			
4	Total Organic Matter	%	IS 2720 (Part 22)	1.36			
5	Total Organic Carbon	%	IS 2720 (Part 27)	0.79			
6	Total Soluble Sulphate as SO ₄ ²⁻	%	IS 2720 (Part 27)	0.011			
7	Total Kjheldal Nitrogen as N	%	IS 14684	0.024			
8	Total Phosphorus as P ⁺	%	IS 10158	BDL(DL:0.1)			
9		meq/l	Method of analysis for soils of arid and	9.0			
10	Chloride as Cl-		semi-arid Regions, FAO	1.02			
11	Soluble Potassium as K ⁺	meq/l	Semi-aria Regions, FAO	1.01			

Note: BDL: Below Detectable Limit; DL: Detectable Limit. meq/l- milliequivalents per liter.

Verified by

masar

Authorized Signatory

For Life Shell Labs India Pvt. Ltd,

K. KAMALANATHAN

Deputy Technical Managet

Page 1 of 1



(The Complete Environmental Service Provider) No. 20, Nehru Street, Maruthi Nagar, Phase I, Iyyappanthangal, Chennai – 600077. Tamil Nadu Tel: +91(44) 48634849, 63809 68684 Email: labs@lifeshell.in, lifeshelllabs@gmail.com www.lifeshelllabs.com

Sample	e ID: 2402127 👂	JOE: 2472	1	Report Date: 19.02.2024	
S. No	PARAMETERS	UNIT	TEST METHOD	RESULTS	
12	Soluble Sodium as Na ₂ ⁺	meq/l		1.77	
13	Soluble Calcium as Ca ₂ ⁺	meq/l		7.2	
14	Soluble Magnesium as Mg	meq/l	Method of analysis for soils of	3.5	
15	Texture		arid and semi-arid Regions, FAO	Sandy	
16	Porosity	%		32.0	
17	Manganese as Mn	%	IS 13624 : 1993 (RA 2013)	0.006	
18	Sodium absorption Ratio	meq/l	LSL/CHE/SOP/080	0.77	
19	Zinc as Zn	%	IS 13624 : 1993 (RA 2013	0.005	
20	Available Iron	%	IS 13624 : 1993 (RA 2013	0.011	
21	Cation Exchange Capacity	_ meq/100g	IS 2720 Part-24	6.22	
22	Water Holding Capacity.	%	IS 14765	15.9	
Note: BI	DL: Below Detectable Limit; DL: Detectable	Limit. meq/l- millieq	uivalents per liter.		
J. Poorarasan		States VENT	2.0	For Life Shell Labs India Pvt. Ltd	
		ST	12/C		
J .	bovaraso	12 Car	2)5)	Authorized Signatory	

******End of Report*****

Deputy Technical Manager

Note:1) The results listed herewith are only for the items tested. 2) Endorsement of test item is neither inferred nor implied. 3) The report in full or part shall not be used for any

அனுப்புநர்

க.கோபால கிருஷ்ணன், B.E., உதவி இயக்குநர், மாவட்ட நகர் ஊரமைப்பு அலுவலகம், திருவள்ளூர் மாவட்டம், எண்.43/397A, இரண்டாம் தளம், அன்னை இந்திரா காந்தி சாலை, இராஜாஜிபுரம் பகுதி – II, திருவள்ளூர் - 602 001. தொலைபேசி - 044-27665657. <u>email-tvlrregion@gmail.com</u> பெறுநா

M/s.Tamil Nadu Polymer Industries Park Limited, No.19-A, Rukmini Lakshmipathy Road, Egmore, Chennai-600 008.

ஒ.மு.எண்.1232/2020/திவம2

ஐயா,

பொருள்: நில உபயோகச் சான்று - மாவட்ட நகர் ஊரமைப்பு அலுவலகம்- திருவள்ளூர் மாவட்டம் - பொன்னேரி வட்டம் - புழுதிவாக்கம் கிராமம் - சர்வே எண்கள்.143,187, வயலூர் கிராமம் ச.எண்.205/3B -ற்கு நில உபயோகச் சான்று வழங்க கோரியது - தொடர்பாக.

பார்வை: தங்கள் கடிதம், நாள்.28.07.2020.

பார்வையில் கண்ட தங்கள் கடிதத்தில், திருவள்ளூர் மாவட்டம், பொன்னேரி வட்டம், புழுதிவாக்கம் கிராமம், சர்வே எண்கள்.143,187, வயலூர் கிராமம் ச.எண்.205/3B ஆகியவற்றிற்கு நில உபயோகச் சான்று வழங்க கோரப்பட்டதை தொடர்ந்து, கீழ்காண் விவரம் தெரிவிக்கலாகிறது.

மேற்படி, புழுதிவாக்கம் மற்றும் வயலூர் கிராமத்திற்கு நகர் ஊரமைப்புத் துறையால் எவ்வித நில உபயோகமும் வகைபடுத்தபடவில்லை என்ற விவரம் தெரிவிப்பதுடன் கீழ்காண் விவரங்கள் தெரிவிக்கலாகிறது.

- 1) இவ்விடத்தில் மனைப்பிரிவோ / நிறுவனமோ / கட்டிடமோ அல்லது எவ்வித அபிவிருத்தியோ செய்யும் முன்னர் நகர் ஊரமைப்புச் சட்டம் 1971, பிரிவு 47A-ன்படி, இத்துறையின் முன் அனுமதி பெறப்பட வேண்டும். அவ்வாறு அனுமதி பெறாமல் அபிவிருத்தி செய்யப்பட்டால் நகர் ஊரமைப்புச் சட்டம் 1971 பிரிவு 56 மற்றும் 57-ன் கீழ் நடவடிக்கை தொடரப்படும்.
- 2) அபிவிருத்திகளுக்கு அனுமதி பெறுவதை எளிமைப்படுத்தும் விதமாக அதிகபட்சம் 7000 சதுர அடி பரப்பளவுள்ள குடியிருப்புக் கட்டிட உத்தேசம் மற்றும் அதிகபட்சம் 8

நாள்.29.07.2020.

குடியிருப்புகளை உள்ளடக்கியதான மற்றும் அதிகபட்சம் தரைதளம் மற்றும் முதல்தளம், வரையிலான குடியிருப்புக் கட்டிடம் போன்றவற்றிற்கும் அதிகபட்சம் 2000 சதுர அடி வரையிலான வணிக உபயோகக் கட்டிடங்களுக்கு சம்மந்தப்பட்ட உள்ளாட்சியே இத்துறையின் சார்பாக அனுமதி வழங்கிட இத்துறையால் அதிகாரப்பகிர்வு வழங்கப்பட்டுள்ளது. மேற்காண் வகைக் கட்டிடங்கள் தவிர கூடுதல் பரப்பளவுள்ள குடியிருப்புக் கட்டிடங்கள், வணிகக் உபயோகக் 511QL உத்தேசங்களுக்கு இவ்வலுவலகத்தின் அனுமதி பெறப்பட வேண்டும். இதர பொது வகைக் கட்டிடங்கள் போன்றவற்றிற்கு இத்துறையின் முன் அனுமதி பெறப்பட வேண்டும் எனவும் தெரிவிக்கப்படுகிறது.

- புன்செய் நில அபிவிருத்திக்கு இணை இயக்குநா, வேளாண்மைத் துறை தடையின்மை சான்று பெறப்பட வேண்டும்.
- நன்செய் நில அபிவிருத்திக்கு மாவட்ட ஆட்சியர் அவர்களின் தடையின்மைச் சான்று பெறப்பட வேண்டும்.
- 5) இச்சான்று தகவல் அளிக்கும் நோக்கத்தில் மட்டுமே வழங்கப்படுகிறது. இதனை சட்ட ரீதியான நடவடிக்கைகளுக்கு தேவையான் நகர் ஊரமைப்பு துறையின் அனுமதியாக கருதக் கூடாது.

5.0

உதவி இயக்குநர், *29* 7 *222 20* மாவட்ட நகர் ஊரமைப்பு அலுவலகம், திருவள்ளூர் மாவட்டம். வியாழக்கிழமை, 9 ஜனவரி 2020

தினமணி சென்னை 5

தமிழ்நாடு

தமிழ்நாடு பாலிமா் தொழிற் பூங்கா லிமிடெட் (A Joint Venture of **TIDCO** and **SIPCO**T)

பாலிமர் தொழிற்பூங்கா, திருவள்ளூர் மாவட்டம் சுற்றுச்சூழல் இசைவாணை

திருவள்ளூர் மாவட்டம், வாயலூர் மற்றும் புழுதிவாக்கம் கிராமங்களில் அமையவுள்ள பாலிமர் தொழிற் பூங்காவிற்கு மாநில அளவிலான சுற்றுச்சூழல் தாக்க மதிப்பீட்டு ஆணையம் (SEIAA), தமிழ்நாடு கடிதம் எண்: SEIAA-TN/F.No.6957/ EC/8(b)/683/2019 தேதி 11.12.2019 மூலம் சுற்றுச்சூழல் இசைவாணை வழங்கியுள்ளது.

இவ்விசைவாணையின் முழுவிவரத்தை தமிழ்நாடு பாலிமர் தொழிற் பூங்கா இணையதளமான <u>www.tnpolymerpark.com</u> மற்றும் மாநில சுற்றுச்சூழல் தாக்க மதிப்பீட்டு ஆணையம், தமிழ்நாடு இணையதளத்திலும் காணலாம். மேலும் இசைவாணையின் நகலினை தமிழ்நாடு மாசு கட்டுப்பாட்டு வாரியத் தலைமை அலுவலகத்தில் பெறலாம்.

மேலாண்மை இயக்குனர்,

தமிழ்நாடு பாலிமா் தொழிற் பூங்கா லிமிடெட் 19-A, ருக்மணி லட்சுமிபதி சாலை,

செ.ம.தொ.டீ/ 64/வரைகலை/2020

¬-A, ருகமண் லட்சும்பது சானை எழும்பூர், சென்னை--600008.



THURSDAY ()9.()].2()2()

Tamil Nadu Polymer Industries Park Limited (A Joint venture of TIDCO & SIPCOT) Polymer Industries Park, Tiruvallur District Environmental Clearance

Environmental Clearance has been issued by State Level Environment Impact Assessment Authority (SEIAA), Tamil Nadu for the proposed Polymer Industries Park in Voyalur and Puzhudivakkam Villages, Tiruvallur District vide their letter No. SEIAA-TN/F.No.6957/ EC/8(b)/683/2019 dated 11.12.2019.

The contents of the Environmental Clearance can be viewed in TPIPL website <u>www.tnpolymerpark.com</u> and also in the website of SEIAA, Tamil Nadu. Further, the copies of the Environmental Clearance could be obtained from the Head Office of Tamil Nadu Pollution Control Board (TNPCB).


Managing Director,

Tamilnadu Polymer Industries Park Limited (TPIPL), 19-A, Rukmani Lakshmipathy Road, DIPR/64/Display/2020 Egmore, Chennai - 600008.

ANNEXURE - VII

प्राप्ति स्वीकृति	(रसीद) ACF	NOWLEDGE	MENT
* एक <u></u> पत्र/पोस्टकार्ड/	नैकेट/पार्सल प्राप्त ह		, I
Registered	ter/Postcard/Pack	et/Parcel	
पाने वाले का नाम Addressed to (Name)	THE MENI	R. PANACHE	
†बीमा का मूल्य (रुपयों में) †Insured for Rupees	NO: 1 JER CHENNAL	- 600 0FE .	SALDABO
वितरण को तारीख/Date of	delivery		A
* अनावश्यक को काट दिया जाए। * Score out the matter not requir			N DOG N
† केवल बीमा वस्तुओं के लिए। † For Insured articles only.	u.	ो वाले के हस्ताक्षर अ	

प्राप्ति स्वीकृति (रसीद) ACKNOWLEDGEMENT रजिस्टी पत्र/पोस्टकार्ड/पैकेट/पार्सल प्राप्त हुआ * एक बीमा Registered * Received a Letter/Postcard/Packet/Parce Insured FEILE पाने वाले का नाम Addressed to (Name) VID (<u>32</u>) 197 HEP †बीमा का मूल्य (रुपयों में) †Insured for Rupees Bloop, CATHEDRAL ODEN CHANS CHENNAL. 034 वितरण की तारीख/Date of delivery .. 20 अनावश्यक को काट दिया जाए। * Score out the matter not required. † केवल वीमा वस्तुओं के लिए। + For Insured articles only. पाने वाले A star Signative of addressee 13 O n)



۰.

•

2

भारतीय डाक India Post RT064329284IN_IVR:8284064329284 RL ANNA ROAD H.O (600002) Counter No:103,09/01/2020,18:26 TO:PRESIDENT, ED PUZHLIDIVAKKAN PIN:600120, North Chennai Thermal PP SD From: TN POLYMER ,. Wt:170gas Ant:68.00(Cash) (Track on www.indiapost.gov.in) शास्त्रीय ভাক $\langle \rangle$ <Dial 1800 266 6868> India Post RT064329409IN IVR:8284064329409 RL ANNA ROAD H.O (600002) Counter No:103,09/01/2020,18:26 To:PRESIDENT EO, VOYALUR PANCHAYAT PIN:601203, Minjur SD From: TN POLYMER ,. Wta170gas Amt:69.00(Cash)